



Axio Power Canada Inc./
SunEdison Canada

Draft Construction Plan Report

For

Welland Ridge Road
Solar Energy Project

H335467
Rev. F
October 13, 2011

Report Disclaimer

This report has been prepared by Hatch Ltd. for the sole and exclusive use of Axio Power Canada Inc./SunEdison Canada (the "Client") for the purpose of assisting the Client in making decisions with respect to the development of a proposed solar photovoltaic project and shall not be (a) used for any other purpose, or (b) provided to, relied upon or used by any third party.

This report contains opinions, conclusions and recommendations made by Hatch Ltd. (Hatch), using its professional judgment and reasonable care. Any use of or reliance upon this report by the Client is subject to the following conditions:

- the report being read in the context of and subject to the terms of the agreement between Hatch and the Client including any methodologies, procedures, techniques, assumptions and other relevant terms or conditions that were specified or agreed therein;
- the report being read as a whole, with sections or parts hereof read or relied upon in context;
- the conditions of the site may change over time (or may have already changed) due to natural forces or human intervention, and Hatch takes no responsibility for the impact that such changes may have on the accuracy or validity of the observations, conclusions and recommendations set out in this report; and
- the report is based on information made available to Hatch by the Client or by certain third parties; and unless stated otherwise in the Agreement, Hatch has not verified the accuracy, completeness or validity of such information, makes no representation regarding its accuracy and hereby disclaims any liability in connection therewith.

Project Report

October 13, 2011

Axio Power Canada Inc./SunEdison Canada Welland Ridge Road - Solar Energy Project

Draft Construction Plan Report

Table of Contents

Report Disclaimer

1. Introduction	1
1.1 Project Description	1
1.2 Renewable Energy Approval Legislative Requirements	1
1.3 Purpose of Report	2
2. Construction Plan.....	3
2.1 Construction Overview	3
2.1.1 Site Plan and Project Drawings.....	3
2.1.2 Construction Schedule	4
2.2 Construction Methodology.....	6
2.2.1 Safety Management	6
2.2.2 Workforce.....	6
2.2.3 Vehicle Access	6
2.2.4 Temporary Facilities	6
2.2.5 Construction Materials	7
2.2.6 Construction Equipment.....	7
2.2.7 Fencing, Security Gate and Lighting	9
2.2.8 Fire Control Plan	9
2.2.9 Drainage	9
2.2.10 Landscaping and Vegetation.....	9
2.2.11 Power and Communication.....	10
2.2.12 Water Usage	10
2.2.13 Housekeeping and Waste Management.....	10
2.3 Construction Phases	10
2.3.1 Phase 1 - Site Preparation	10
2.3.1.1 Site Survey and Staking.....	10
2.3.1.2 Sediment and Erosion Controls.....	10
2.3.1.3 Construction Staging / Laydown Areas.....	11
2.3.1.4 Tree-Cutting and Vegetation Removal.....	11
2.3.1.5 Excavations, Fill Placement and Surface Grading	11
2.3.1.6 Access Roads.....	12

2.3.1.7	Surface Drainage	12
2.3.2	Phase 2 - Construction and Installation	13
2.3.2.1	Inverter Building and Electrical Equipment Foundations	13
2.3.2.2	Solar PV Modules, Single-Axis Trackers and Support Foundations	13
2.3.2.3	Inverters and Pad-Mounted Transformers Installation	14
2.3.2.4	Electrical Cable Installation	14
2.3.2.5	Switch House Yard Construction	14
2.3.2.6	Electrical Distribution Line and Interconnection Point	14
2.3.3	Phase 3 – Testing and Commissioning	15
2.3.4	Phase 4 – Site Restoration	15
3.	Environmental Effects.....	16
3.1	Topography.....	16
3.2	Soils.....	17
3.3	Groundwater.....	17
3.4	Surface Water	18
3.5	Aquatic Habitat and Biota	19
3.6	Vegetation.....	19
3.7	Wildlife.....	20
3.7.1	Species at Risk.....	21
3.8	Air Quality	21
3.9	Noise	21
3.10	Traffic	21
3.11	Municipal Roadways.....	22
3.12	Public and Construction Site Safety	22
3.13	Waste Management	22
3.14	Land Use.....	22
3.15	Protected Properties	22
3.16	Built Heritage and Cultural Heritage Landscapes.....	22
3.17	Archaeological Resources	23
3.18	Accidental Spills	23
4.	Proposed Mitigation Measures	24
4.1	Topography.....	24
4.2	Soils.....	24
4.3	Groundwater.....	25
4.4	Surface Water	26
4.5	Aquatic Habitat and Biota	27
4.6	Vegetation.....	27
4.7	Wildlife.....	28
4.7.1	Species at Risk.....	29
4.8	Air Quality	29
4.9	Noise	30
4.10	Traffic	30
4.11	Municipal Roadways.....	30
4.12	Public and Construction Site Safety	31

4.13	Waste Management	31
4.14	Archaeological Resources	31
4.15	Accidental Spills	32
5.	Environmental Effects Monitoring Plan	34
5.1	Environmental Effects and Mitigation Measures	34
5.2	Environmental Effects Monitoring Plan	35
6.	References.....	40

Appendix A Project Drawings

List of Tables

Number	Title
Table 2.1	Project Drawing List
Table 2.2	Project Timeline
Table 2.3	Construction Materials
Table 2.4	Construction Equipment
Table 5.1	Summary of Potential Negative Environmental Effects and Proposed Mitigation – Construction Phase
Table 5.2	Environmental Effects Monitoring Plan – Construction Phase

List of Figures

Number	Title
Figure 2.1	Site Layout Plan

1. Introduction

1.1 Project Description

Axio Power Canada Inc./SunEdison Canada ("Axio/SunEdison") is proposing to develop a 10-megawatt (MW) solar photovoltaic project titled Welland Ridge Road Solar Energy Project (the "Project"). The Project Location¹ is situated on approximately 38 hectares (ha) of land on Part of Lots 14 and 15, Concession 7, City of Welland (lower tier municipality) and Regional Municipality of Niagara (upper tier municipality).

The Project is proposed to be constructed on privately owned lands currently used for agricultural crops. The Project is located immediately south of Ridge Road and west of Doans Ridge Road. Strawn Road crosses through the centre of the Project in a north-south direction.

The proposed Project is a renewable energy generation facility which will use solar photovoltaic technology to generate electricity. Electricity generated by solar photovoltaic panels will be converted from direct current (DC) to alternating current (AC) by inverters and then stepped-up to a voltage of 27.6 kV via pad-mounted transformers prior to being connected to the existing local distribution line. In order to meet the Ontario Power Authority (OPA)'s Feed-In-Tariff (FIT) Program requirements, a specific percentage of equipment will be manufactured in Ontario.

The construction of the Project will begin once the Renewable Energy Approval (REA) has been obtained. The construction period is estimated to be approximately 8 months, with Project commissioning anticipated in October 2012. Operationally, the lifespan of the Project will be at least 20 years, which can be extended up to 30 years or more with proper maintenance, component replacement and repowering.

1.2 Renewable Energy Approval Legislative Requirements

Ontario Regulation (O. Reg.) 359/09 – *Renewable Energy Approvals Under Part V.0.1 of the Act*, (herein referred to as the REA Regulation), came into force on September 24, 2009 and identifies the Renewable Energy Approval (REA) requirements for renewable energy generation facilities in Ontario. The REA Regulation has since been amended by O. Reg. 521/10, which came in effect as of January 1, 2011. As per the REA Regulation (Part II, Section 4), ground mounted solar facilities with a name plate capacity greater than 12 kilowatts (kW) are classified as Class 3 solar facilities and require an REA.

Section 13 of the REA Regulation requires proponents of Class 3 solar facilities to complete a Construction Plan Report to identify:

- Details of any construction or installation activities.
- Location and timing of any construction or installation activities for the duration of the construction or installation.

¹ "Project Location means, when used in relation to a renewable energy project, a part of land and all or part of any building or structure in, on or over which a person is engaging in or proposes to engage in the project and any air space in which a person is engaging in or proposed to engage in the project" (O. Reg. 359/09, s. 1 (1)).

- Any negative environmental effects that may result from construction or installation activities within a 300-m radius of the activities.
- Mitigation measures in respect of any negative environmental effects identified.

A draft of the Construction Plan Report must be made available to the public, the local municipality and identified Aboriginal communities, at least 60 days prior to the final public consultation meeting in accordance with O. Reg. 359/09.

1.3 Purpose of Report

This Report serves several purposes. First, it details all anticipated activities during the Project construction phase so that all potential negative environmental effects may be identified and, second, it describes the actions that are anticipated to be taken to mitigate any potential significant negative environmental effects from the construction of the Project. Note, other separate reports have been prepared that describe the activities, potential negative environmental effects and mitigation for the design and operations, and decommissioning phases of the Project. Finally, the Report functions as a tool to communicate information about the construction activities to the public, agency, municipal and Aboriginal consultation groups.

Section 2 of the Report describes the Project development, construction and installation activities. The potential environmental effects and proposed mitigation measures are presented in Sections 3 and 4, respectively. Section 5 includes the environmental effects monitoring plan and Section 6 provides the references.

2. Construction Plan

2.1 Construction Overview

Major construction of the Project will begin once all applicable approvals and permits have been obtained. The construction phase includes site preparation activities such as vegetation removal and stripping, rough grading and excavations, road and drainage construction; the installation activities associated with the electrical equipment such as inverters and transformers, electrical cables, overhead power lines and electrical buildings; equipment testing and commissioning; and finally, the site restoration activities such as vegetation restoration, planting and reseeded of disturbed areas.

2.1.1 Site Plan and Project Drawings

Figure 2.1 provides a conceptualized depiction of the site plan and the proposed Project facilities that are discussed throughout this report. Figure 2.1 identifies the Project's property boundary (i.e., Project Site²), the Project Location, existing local roads, topographic contours, existing local electrical distribution line, land uses, cultural and natural features and waterbodies on and within 300 m of the Project Location. In addition, Figure 2.1 depicts the proposed facility components including the construction laydown areas, access roads, solar PV module arrays, inverters, the switch house yard and the connecting electrical line. Setback distances from identified significant natural features and waterbodies are also shown. For additional information regarding the design and operations of these components, please refer to the Design and Operations Report (Hatch 2011g).

More detailed drawings of the Project facilities are provided in Appendix A and listed in Table 2.1.

Table 2.1 Project Drawing List

Drawing	Title	Information Depicted
G-001	Title Sheet	Project Location including existing land uses and roads.
ES-101	Existing Site Plan	Existing features including: topographic contours, Project Location boundaries, utilities, easements, roads, etc.
ES-102	Array Plan	Proposed facilities including: solar PV module layout, inverter locations, switch house yard, construction laydown areas, site entrances, communications tower, interior roads, and perimeter
EP-701	Equipment Specifications	General equipment drawings and specification details for 500 kW inverter and inverter building enclosure.
EP-801	Single Line Diagram	Electrical wiring schematic.
S-101	Racking and Anchor Details	Solar PV module tracker details, array spacing, foundation support and road subgrade construction details.

² Project Site (upper case) refers to property boundary. Project Location includes the Project infrastructure footprint including lands temporarily required for construction such as vehicle parking and materials laydown. References to the 'site', 'construction site' are synonymous with Project Location in the context of this Report

2.1.2 Construction Schedule

The construction process of the Project consists of four phases:



- Phase 1 – Site Preparation
- Phase 2 – Construction and Installation
- Phase 3 – Testing and Commissioning
- Phase 4 – Site Restoration.

Table 2.2 lists the timeline and duration of the main construction activities.

The construction period is estimated to be approximately 8 months. The site preparation activities are anticipated to occur in March 2012. Construction and installation activities are then anticipated to begin in April 2012 and continue to the end of September. Following testing and commissioning of the facilities, the Project is expected to achieve commercial operation by mid-October 2012.

Table 2.2 Project Timeline

Construction Phase and Activity	Approximate Timeline (2012)	Duration
Site Preparation		
Vegetation Removal and Site Clearing	March 1 – March 15	15 days
Site Entrance Road(s), Power & Communications	March 1 – March 15	15 days
Security Lighting & Entrance Fencing	March 15 – March 30	15 days
Laydown Area & Temporary Facilities	March 15 – March 30	15 days
Construction and Installation		
Foundation Construction	April 1 – May 15	45 days
Structural Support and Tracker Installation	May 1 – June 15	45 days
Solar PV Modules Installation	June 15 – August 15	60 days
Electrical Collection System	August 1 – September 30	60 days
Testing and Commissioning		
Testing and Commissioning	September 1 – September 30	30 days
Site Restoration		
Landscaping and Vegetation	September 1 – September 30	30 days
In Service and Operating	October 10	



LEGEND

Existing Features

- GW1 Natural Gas Well (Plugged and Abandoned)
- Field Drainage (Non Water Body)
- Grassed Waterway (Non Water Body)
- Watercourse
- Railway
- Road
- Topographic Contour (5 m interval)
- Transmission Line
- Dugout Pond (Non Water Body)
- Parcel
- Project Location
- 300 m from Project Location
- Project Site

Significant Natural Features / Significant Wildlife Habitat

- Non-Provincially Significant Wetland
- Significant Woodland
- Significant Wildlife Habitat (Amphibian Breeding / Eastern Ribbonsnake, Overwintering Snapping Turtle)
- Significant Wildlife Habitat (Raptor Winter Feeding and Roosting)

Proposed Project Components

- ▲ Communication Tower
- Inverter
- Switch House
- Connection Point
- Access Road
- Fence
- Panel Layout
- Transmission Line
- Laydown Area

Heritage and Archaeological Resources

- △ Historic Site (Stage 1/2 Archaeology)

Notes:

1. OBM and NRVIS data downloaded from LIO, with permission.
2. Spatial Referencing UTM NAD 83, August 2010.
3. Satellite imagery from Google Earth Pro, June 2003.

0 50 100 200 300 Metres
Scale 1:6000

Figure 2.1

2.2 Construction Methodology

2.2.1 Safety Management

Safety is a primary objective for the Project. The goal is to maintain a safe working environment for workers and the public at all times. The Project will comply with all applicable Ontario Occupational Health and Safety Act (OHSA) requirements during the construction period.

The Contractor will prepare a site-specific health and safety plan and a safety and compliance officer will be assigned to the Project to implement and strictly enforce the plan. The Contractor will provide construction method statements and related Job Safety Assessments (JSA) for review by the Owner's Construction Manager, prior to commencement of work.

2.2.2 Workforce

The Project will employ a workforce recruited locally, to the greatest extent possible. The workforce will include construction supervision, general and skilled labour, equipment operators, technicians for electrical systems and commissioning, plant installation and operation, security and general maintenance. The construction workforce is estimated to be 50 workers on average for the 6-month construction period, with a peak of about 60 workers.

Construction hours will normally be from 7:00 a.m. to 6:00 p.m., Monday through Friday, in accordance with local municipal by-laws. Occasionally, when work may have to be continued after dusk and on the weekends, the Project will follow the local municipal requirements and minimize impacts to the local community.

2.2.3 Vehicle Access

The Project is situated about 10 km southwest of the Queen Elizabeth Way and will be accessed from Strawn Road via major roads that include Highway 406, Highway 140, Townline Tunnel Road (Regional Road 25) and local municipal roads that include Ridge Road and Doans Ridge Road to the north and east of the site. Based on the results of a Traffic Impact Study (McIntosh Perry, 2011b), no adverse effects on local traffic are expected during construction.

A construction vehicle access plan will be prepared confirming the specific access route(s) to be used by construction vehicles, heavy equipment trailers (e.g., bulldozers, excavators) and the delivery of construction materials to and from the site. Any municipal 'half-load' requirements for roads will be confirmed through consultation with the municipality and any permits for overweight/oversized loads or vehicles will be obtained from the Ministry of Transportation (MTO). Two construction entrances into the Project Location will be established with proper signage. A flag person will direct the movement of large vehicles into and out of the site.

2.2.4 Temporary Facilities

Part of the Project Location will be used as construction staging /laydown areas (Figure 2.1). The laydown areas will include construction offices, a first-aid station, worker parking, truck loading/unloading facilities and a waste disposal/pick-up area. Portable construction trailers and other temporary facilities will be used for the offices and the first aid station. Portable, self-contained toilets and washing stations will be provided and maintained by the Contractor during construction. The laydown areas will be decommissioned and removed when construction is completed.

2.2.5 Construction Materials

Table 2.3 lists the principal construction materials and estimated quantities that will be transported to the Project Location for construction and installation. In addition, estimates of the number of vehicle loads required and where the material will be used and/or temporarily stored is provided.

Table 2.3 Construction Materials

Construction Material	Delivery Vehicle	Approx. No. of Vehicle Loads	Usage	On-site Storage	¹ Estimated Quantity
Solar PV Modules	Semi-Trailer	189	Solar photovoltaic modules	Laydown Area	36,520
Solar PV Module Racks/Trackers	Semi-Trailer	30	Racking supports and tracker systems for PV modules	Laydown Area	830
Steel Support Piles	Semi-Trailer	15	Foundation supports for PV modules, racks and trackers	Laydown Area	9,960
Inverters and Transformer Enclosures	Semi-Trailer	10	Electricity inversion and voltage transformation and equipment weather protection	No	10
DC and AC Cables, and Conduits	Semi-Trailer	192	Electrical cabling and conduits	Laydown Area	736,000 m
DC Disconnects, Combiner Boxes and Connectors	Semi-Trailer	2	Electrical disconnect switches, wire combining and cabling connections	Laydown Area	Misc.
Concrete	Semi-Trailer	11	Precast foundations for inverter building enclosures (including transformers) and switchgear pad (including underground vault)	No	250 m ³
Granular A and B	Dump Trucks	606	Access roads, laydown area and switch house yard	No	10,000 m ³
Topsoil (if required)	Dump Trucks	5	Site restoration of disturbed areas (assumed allowance)	No	60 m ³
Total		1,060	¹ Quantities estimated by Blue Oak Engineering Canada.		

2.2.6 Construction Equipment

Table 2.4 lists the mechanized vehicles and equipment that are expected to be used in the construction of the Project. The operation of this equipment has the potential to generate noise and air emissions (exhaust) as well as potential dust emissions resulting from earth excavation, site grading and vehicle movements. These activities are not expected to result in significant negative effects to wildlife, nearby noise receptors or air quality as discussed in Sections 3.7, 3.8 and 3.9, respectively.

Construction vehicles and some types of mechanical equipment use a variety of petroleum based or synthetic chemicals including: fuel (diesel and gasoline) for engine combustion; lubricants (motor oils) for engine cooling and lubrication of mechanical parts; hydraulic fluids (mineral oil) for hydraulic systems such as brakes, power steering, backhoes and excavators; and, coolants (methanol, glycol blends) used in vehicle radiators and windshield antifreeze. The potential effects of accidental

spills or leakage of these fluids, along with mitigation measures to prevent and/or clean-up spills are discussed in Sections 3.18 and 4.15, respectively.

Table 2.4 Construction Equipment

Equipment	Power & Weight	Usage	Quantity
Track-Type Tractor (D8)	179 kW 37.6 T	Land Clearing and Grubbing; Spreading granular material for access road	2
Wheel Tractor-Scraper (615C)	198 kW 25.6 T	Excavating and moving topsoil	1
Hydraulic Excavator (325B)	125 kW 25.9 T	Excavating topsoil and placing backfill	1-2
Backhoe Loader (446B)	82 kW 8.9 T	Excavating topsoil and placing backfill	1
Wheel Loader (966F)	164 kW 20.5 T	Moving soil and granular material	1
Dump Truck (D25D)	194 kW 19.5 T	Transport and placement of granular for access road.	2-4
Motor Grader (14H)	160 kW 18.8 T	Grading of access road during construction (as necessary)	1
Drum Vibratory Compactor (CS-563C)	108 kW 10.9 T	Granular compaction for access road	1-2
Crawler Crane (LS-118)	267 kW 49.9 T	Pile driving or installation of screw piles	1
Pile Driving Equipment (B-6505 HD)	300 kJ 19.5 T	Mounted on the crawler crane, used for driving piles	4
Rough Terrain Crane (RT500C)	90 kW 23.4 T	Unloading and moving material and equipment	1
Telescopic Handler (TH83)	81 kW 10.0 T	Unloading and moving material and equipment	1-2
Concrete Transit Mixers (6-8 m ³ Capacity)	250 kW Loaded: 20-25 T	Transportation and placement of concrete mix for foundations	1-4
Container Box and Flatbed Semi-Trailers (12 - 17 m long)	Empty: 7-16 T Loaded: 40-70 T	Transportation of tracked machines (bulldozers, excavators), large electric equipment (inverters, transformers, building enclosures) and materials (precast concrete pads, solar PV modules and support racks)	1-2
Pick-up Trucks (F150 Super Crew)	300 hp 2.6 T	General transportation of small equipment, materials, and personnel	5
Diesel Generators, Air Compressors	175 kW	Power supply for electrical equipment (hand tools, etc.)	3
Hand Tools - drills, saws, wrenches, concrete vibrators, welders		General construction and assembly activities	15 +

Construction equipment will be transported to and from the Project Location using public roads. Tracked vehicles such as bulldozers, excavators and large pieces of electrical equipment (e.g., inverters, transformers and building enclosures) will be transported on flatbed trailers. Wheeled vehicles such as dump trucks, concrete mixers and tractor trailers will be driven directly to and from the site.

2.2.7 Fencing, Security Gate and Lighting

The perimeter of the Project Location will be fenced and the two Project entrances from Strawn Road will be gated. The fence will be galvanized steel chain link about 2.7 m high with barbed wire on top of the fence. Fence posts will typically be spaced every 2.5 m. During construction, the site will be monitored by the supervising construction staff. In addition, 24-hr on-site security will be utilized. For security and safety purposes, lights will be installed near the entrance to the facility and task-specific lights will be installed where required throughout the Project Location.

2.2.8 Fire Control Plan

The Project is very unlikely to be a source of fire, or a contributor to the spreading of an existing fire. However, there are some rare potential fire hazards due to electrical faults at the PV modules and ancillary equipment. The Contractor will prepare a fire control plan for the construction activities. This will include establishing procedures for specific types of possible fires, training staff accordingly, and keeping fire protection equipment on-site.

2.2.9 Drainage

The Project does not propose any major alteration to the existing surface drainage patterns for construction. Currently, the Project Location is in agricultural use which has fairly level topography. The majority of the Project Location drains north to south by overland flow, through shallow non-vegetated drainage ditches and grassed swales. Lyon's Creek is situated about 1 km north of the Project. The southeast portion of the Project Location and adjacent lands to the west, drain southward towards the Strawn Road wetland via overland flow, a non-vegetated drainage ditch and a grassed waterway. Lyon's Creek and the Strawn Road wetland are under the jurisdiction of the Niagara Peninsula Conservation Authority (NPCA). Based on the Water Body Site Investigation Report (Hatch, 2011f), there are no waterbodies (e.g., permanent or intermittent streams) on or within 120 m of the Project Location. The nearest water body is a tributary to Lyons Creek about 170 m southwest of the Project Location (Figure 2.1). In addition, three dugout ponds and three wetlands (not deemed water body features by means of the REA definition) are present within 120 m of the Project Location.

2.2.10 Landscaping and Vegetation

The Project does not propose any major alteration to the existing landscape. A 0.24 ha portion of a non-significant woodland in the western portion of the Project Location and a non-significant hedgerow in the southeast portion of the Project Location will be cleared. After installation of the Project facility components, all disturbed areas, with the exception of roads and drains, will be covered with a suitable, locally grown, low maintenance vegetation. This will aid in the prevention of soil erosion and the invasion of non-native plant species as well as present a natural appearance.

2.2.11 Power and Communication

During construction, any electricity required for using heavy equipment such as welders and pumps will be provided from portable diesel generators supplied by the Contractor. A supply of electricity needed for construction offices, security lighting and other purposes will be obtained from the local electricity utility. Cellular phones and wireless connections will be used as means for communication, and therefore, telephone or internet cable line installation will not be necessary.

2.2.12 Water Usage

The Project will not require any surface water withdrawals or result in the installation of groundwater wells to supply water for construction. In order to meet the water demand during construction, the Contractor will have a temporary water storage facility on-site and bring the water from off-site sources using a tanker truck. The water will be used for construction, sanitary and dust control purposes.

2.2.13 Housekeeping and Waste Management

Construction wastes such as broken PV modules, electric wires, wood, scrap metal and material packaging as well as domestic waste such as food and sanitary waste will be managed and disposed of in accordance with local, provincial, and federal regulations. All waste material will be sorted and temporarily stored on-site in defined areas and within proper bins or containers as appropriate. The recyclable wastes will be returned safely to the recycle-centre for further processing and reuse. The Contractor will supply and maintain on-site portable self-contained toilets.

2.3 Construction Phases

2.3.1 Phase 1 - Site Preparation

Site preparation refers to all necessary activities prior to the construction of the support foundations and installation of the PV modules and electrical equipment. It includes surveying and staking, installation of sediment and erosion, construction of staging/laydown areas, site clearing and grubbing, surface grading and construction of access roads and drainage systems.

2.3.1.1 Site Survey and Staking

An Ontario land surveyor will provide a site survey, and will stake the exact location of the site perimeter for fencing, access road layout, foundations and the switch house yard. As part of this work, any buried utilities, infrastructure and their associated easements as well as any designated environmental features (e.g., waterbodies and woodlands) and their associated setbacks will be demarcated and protected by means of staking, flagging, fencing or signage to prevent any intrusion into these areas by construction vehicles.

2.3.1.2 Sediment and Erosion Controls

Prior to any vegetation removal, clearing and/or grading activities, sediment and erosion control measures (e.g., silt fence barriers and rock flow check dams) will be installed in accordance with the Sediment and Erosion Control Plan (McIntosh Perry, 2011a). Additional measures will be installed as required for specific Phase 2 construction activities, discussed in Section 2.3.2. All sediment and erosion control measures will remain in place throughout the construction period and will be routinely inspected and maintained by the Contractor.

2.3.1.3 Construction Staging / Laydown Areas

Part of the Project Location will be graded and used as construction staging/laydown areas as shown on Figure 2.1. Establishment of the laydown areas will involve the removal of vegetation and the stripping and stockpiling of topsoil. A layer of granular material (possibly underlain by geogrid and/or geotextile) will be installed to provide an adequate base for construction vehicles, heavy equipment and material laydown. The laydown areas will be decommissioned and all temporary facilities removed when construction is completed, although portions of the areas may be retained to provide vehicle parking for maintenance personnel and equipment storage.

2.3.1.4 Tree-Cutting and Vegetation Removal

The Project Location has no appreciable stands of trees or significant natural vegetation that need to be removed in order to construct the Project. To construct the Project, a 0.24 ha portion of a non-significant woodland in the western portion of the Project Location and a non-significant hedgerow in the southeast portion of the Project Location will be cleared.

Tree cutting will be conducted using chainsaws. Stumps, roots and brush vegetation will be removed using an excavator or small bulldozer. During the clearing activities, merchantable timber, non-merchantable timber (e.g., firewood) and other cleared vegetation will be temporarily stockpiled on-site. When appropriate, this material will be loaded on trucks and taken away by the buyer (i.e., merchantable timber), chipped for off-site composting or disposal, or used on-site as biodegradable erosion protection matting for exposed soil areas.

The Project will obtain all relevant tree-cutting permits as may be required by municipal by-laws passed under the Forestry Act (upper tier municipality) and/or the Municipal Act (lower tier municipality) as well as any other approvals that may be required by the Ministry of Natural Resources (MNR). Based on review of the Regional Municipality of Niagara's (RMOC) Tree and Forest Conservation By-law (30-2008), and discussions with the Niagara Peninsula Conservation Authority, the small treed area within the western portion of the Project Location would not be classified as a woodland and therefore, a permit to cut trees will not be required.

2.3.1.5 Excavations, Fill Placement and Surface Grading

The Project does not propose any major excavation works, fill placement or significant alteration of the existing landscape as determined by the preliminary site grading plans for the Project developed by McIntosh Perry (2011). As such, the primary excavation work will be limited to soil removal for building foundation construction (Section 2.3.2.1), access road construction (Section 2.3.1.6), and digging of trenches to run electrical cables (Section 2.3.2.5). The utilization of driven piles or screw piles to support the solar PV modules (Section 2.3.2.3) does not require soil excavation. No excavations, fill placement or grading activities will take place within 30 m of a water body (e.g., watercourse) since no waterbodies are present on or within 120 m of the Project Location. Sediment and erosion control measures will be implemented for areas with exposed soils to control soil erosion caused by wind or runoff.

Once completed, building foundation excavations and cable trenches will be backfilled and levelled to match the existing grade. Any excess subsoil will be used to infill low lying areas followed by general surface grading and redistribution of topsoil. Overall, the Project is not expected to result in any excess fill material. Following this, the entire Project Location, with the exception of new access

roads, parking lots and the switch house yard will be covered with low maintenance vegetation. Native plant species from local sources will be used if available.

As identified in the Natural Heritage Environmental Impact Study (Hatch 2011d) a newly constructed wetland is being proposed as compensation for the two non-provincially significant wetlands found on the Project Location that will be filled in during the construction phase. The new wetland will be situated between the Project Location and the Strawn Road Wetland and will require some excavation work. The size and design of the wetland will be developed in collaboration with the Guelph District MNR.

2.3.1.6 Access Roads

Two new site access roads, about 5-m wide each, will be constructed of asphalt from Strawn Road into the Project to support construction activities and provide vehicle access into the site during the Project's operation (Figure 2.1). In addition, several smaller gravel roads, about 3.7 m wide each, will be constructed to allow transport of equipment and materials into interior areas of the Project Location to facilitate the installation of the foundations, supports and solar modules. Following completion of the construction, the majority of these roads will remain as permanent roads to provide maintenance access during Project operation. Construction access roads that are not required will be removed and restored by replacing the topsoil and seeding the area.

Road construction will involve vegetation clearing (if necessary) and topsoil removal prior to the placement of a granular base. Placement of soil maybe required to fill depressions in low lying areas followed by mechanical compaction to ensure a stable road bed. Geo-grid and geotextile fabric will be used where necessary. The roads will then be constructed with a granular 'B' base and a finished surface of granular 'A' material to an estimated total thickness of 500 to 600 mm (Inspec-Sol, 2011).

Culverts will be installed beneath the access roads at locations where conveyance of surface drainage is required. As part of the site drainage plan, parallel side ditches may be constructed along the access roads to collect and convey runoff. Design of roads, culverts, swales, and ditches will be in accordance with Ontario Provincial Standard Specifications (OPSS) and local municipal engineering guidelines. Sediment and erosion control measures (e.g., silt fence barriers, rock flow check dams) will be installed where required.

2.3.1.7 Surface Drainage

Preliminary site grading plans and a Conceptual Stormwater Management Report (McIntosh Perry, 2011a) have been prepared for the Project. The proposed site drainage is expected to consist of (i) overland runoff (i.e., sheet flow) on grassed and vegetated areas; (ii) existing and constructed shallow triangular shaped grassed swales 0.3 to 0.5 m deep; and (iii) constructed ditches in the form of flat bottomed, trapezoid shaped, grassed swales 0.5 to 1.0 m deep by 0.5 to 1.0 m wide situated along the access roads and around the perimeter of the site, if required.

Construction of surface drainage features (e.g., grassed swales, ditches) would typically involve a small bulldozer to remove topsoil and form the shape of the swale and a hydraulic excavator equipped with a bucket attachment to form the shape of any ditches, followed by hydro-seeding to establish a grassed lining to protect against erosion. Rip rap would be placed at locations in the ditches (e.g., culvert outfalls) to provide additional erosion protection.

Overall, major alteration to the existing surface drainage patterns is not expected as part of the Project's construction and operation.

2.3.2 Phase 2 - Construction and Installation

Construction and installation of the facility consists of constructing the switch house and inverter building foundations installing structural supports for the solar PV module tracker systems, installing the single-axis tracker systems, installing the solar modules on the trackers, installing the electrical cabling, installing the inverters, transformers and associated electrical equipment and installing the electrical distribution line from the Project switch house yard to the local distribution line.

2.3.2.1 Inverter Building and Electrical Equipment Foundations

Support foundations for the inverter buildings, pad-mounted transformers and the switching equipment will be precast or cast-in-place concrete pads. If precast concrete foundations are used they will be transported to the site by truck, unloaded and set into position by crane.

If cast-in-place concrete foundations are used, they will be constructed on-site by means of excavation and removal of in-situ material using a backhoe or excavator, placement of granular material using a front-end loader, formwork construction, installation of reinforcing steel (rebar), installation of electrical grounding grid, and pouring of concrete into the forms. Ready-mix concrete will be delivered to the Project Location by transit mixer truck from a local supplier. Foundations will require a minimum of 28 days to cure to allow for concrete to reach its specified compressive strength prior to erection of structural support and equipment installation. No wash station will be provided on-site for pressure washing concrete trucks and/or heavy construction equipment. All equipment will be cleaned off-site and is the responsibility of the Contractor.

Subject to the completion of detailed design, it is expected that the Project will consist of:

- Ten 6.4 m by 4.0 m concrete pad foundations for the building enclosures that will house the inverters and transformers.
- A 7.0 m by 7.0 m concrete pad foundation for the switch house.

Based on these quantities, the total amount of impervious area associated with concrete foundations will be approximately 305 m² corresponding to less than 0.09% of the 38 ha Project Location area.

2.3.2.2 Solar PV Modules, Single-Axis Trackers and Support Foundations

The Project will have a total of approximately 36,000 solar PV modules, each 280 watts to 310 watts (W) and weighing about 23 kg, with approximate dimensions of 1980 mm long by 990 mm wide by 50 mm thick. The modules will be installed on a single-axis, ground mounted tracking system comprised of steel and/or aluminum segments. Each tracker unit will be assembled on-site and typically hold 44 individual PV modules.

The tracking system will be supported by steel uprights mounted on driven steel piles, steel helical screw piles or cast-in-drilled-hole foundations, depending on the soil conditions within the Project Location. An estimated 9,960 piles will be installed within the Project Location. Based on an assumed pile diameter of 300 mm, the total area occupied by the piles will represent less than 0.19% of the 38 ha Project Location area.

Driven piles, if used, will be installed using mechanical, hydraulic or vibratory pile hammer equipment mounted on a specialized rig, excavator or boom truck. Screw piles would be installed using a similar rig, but a hydraulic drive motor would rotate the screw pile into the ground. Cast-in-drilled-hole foundations would involve pre-drilling the hole, installing the pile and filling the hole with a hardening (grout) solution. The steel support piles will be driven, screwed or cast to a design depth up to 3 m below grade to support the racking structure and PV modules.

2.3.2.3 *Inverters and Pad-Mounted Transformers Installation*

The Project will have a total of twenty 500 kW AC inverters and ten intermediate 1 MVA pad-mounted transformers. The inverters will convert the DC power collected by the solar PV modules into AC power and this voltage will be stepped up by the pad-mounted transformers to a voltage of 27.6 kV. Each inverter/transformer cluster installation will consist of two 500 kW inverters and a single 1 MVA pad-mounted transformer installed together in one of ten prefabricated structures. The inverters, transformers and prefabricated building enclosures will be trucked to the site and installed on either a precast or cast-in-place concrete pad by means of a crane.

2.3.2.4 *Electrical Cable Installation*

Electrical cabling, including DC cables from the solar PV modules to the inverters and AC cables from the inverters to the switch house yard, will be run underground in trenches. Trenches will typically be 1 m deep by 0.5 m wide and will be excavated using a 'ditch-witch' plough, backhoe or similar equipment. The cabling will be buried to a minimum depth of 915 mm and caution tape will be buried in the trench above the cables to warn of the presence of the underground cables. Once the cabling is laid, the trenches will be backfilled and levelled to match the existing grade. Where necessary, high density polyethylene (HDPE) conduits will be installed beneath road crossings and in areas of shallow bedrock (if present) to house and protect the cables.

2.3.2.5 *Switch House Yard Construction*

The switch house yard will be located in the northwest corner of the Project Location (Figure 2.1). A main step-up transformer is not required for the Project since the Project will connect to the existing Welland Hydro-Electric System Corp. (WHESC) 27.6 kV distribution line along Ridge Road.

Construction will include excavation of topsoil, installation of ground grid, foundation construction, covering of surface area with crushed stone, and installation of electrical equipment. Switchgear, protection and control equipment will be housed in a prefabricated, weatherproof switch house building enclosure. The switch house will be trucked to the site and installed on either a precast or cast-in-place concrete pad. Any outdoor electrical cabinets, not housed in the switch house, will be NEMA 4X rated weatherproof cabinets.

The electrical cabling from the inverters will run underground to the switch house building. Power will then be run overhead from the switch house to the existing WHESC 27.6 kV distribution line.

2.3.2.6 *Electrical Distribution Line and Interconnection Point*

Connecting to the existing WHESC 27.6 kV distribution line along Ridge Road will require about 40 m long overhead 27.6 kV electrical distribution be constructed between the Project switch house yard and the point of interconnection (POI) with the WHESC distribution line (Figure 2.1). The

Proponent will construct the overhead distribution line from the switch house to the Project property line in accordance with the Ontario Electrical Safety Code. WHESC will construct the section of the line from the Proponent property line to the POI.

2.3.3 Phase 3 – Testing and Commissioning

Testing and commissioning will be performed on the installation prior to start up and connection to the power grid. The solar modules, trackers, inverters, transformers and electrical cables will be checked for system continuity, reliability and performance. If problems or issues are identified, remedial corrections will be made prior to start up.

2.3.4 Phase 4 – Site Restoration

Site restoration will occur during and following the final stages of the Project construction and installation activities. The main objective will be to stabilize and re-instate vegetation within all areas disturbed by the Project construction. Site restoration will include the removal of all construction material, equipment, temporary facilities and waste from the Project Location. Topsoil will be redistributed where required, followed by finished grading and landscaping to achieve proper drainage. Re-vegetation will include planting of native plants and hydro-seeding where required.

3. Environmental Effects

This section describes the potential negative environmental effects that could occur during the construction and installation activities associated with the Project. With the exception of transporting construction materials and the workforce to and from the Project Location, all construction and installation activities are expected to occur at the Project Location, however, potential environmental effects are considered within 300 m of the Project Location. Information on the existing baseline conditions of the natural heritage, water body and other features, and environmental impact studies (EIS) can be found in the following documents:

- Natural Heritage Assessment Records Review Report (Hatch, 2011a)
- Natural Heritage Assessment Site Investigation Report (Hatch, 2011b)
- Natural Heritage Assessment Evaluation of Significance Report (Hatch, 2011c)
- Natural Heritage Assessment Environmental Impact Study (Hatch, 2011d)
- Water Body Records Review Report (Hatch, 2011e)
- Water Body Site Investigation Report (Hatch, 2011f)
- Design and Operations Report (Hatch, 2011g)
- Decommissioning Plan Report (Hatch, 2011h)
- Noise Study Report (Hatch, 2011i)
- Stage 1 and 2 Archaeological Assessment Report (TAI, 2011)
- Geotechnical Investigation Report (Inspec-Sol, 2011)
- Conceptual Storm Water Management Report (McIntosh Perry, 2011a)
- Traffic Impact Study Report (McIntosh Perry, 2011b)
- Phase I Environmental Site Assessment (McIntosh Perry, 2011c)
- Proposed Groundwater Monitoring Scoping Report (McIntosh Perry, 2011d)
- Reflectivity Study Report (IBI, 2011).

Potential environmental effects are addressed by resource below.

3.1 Topography

Based on the preliminary site grading plans for the Project (McIntosh Perry), no major earth excavation, filling or regrading works are required that would result in significant alteration to the existing topography. As part of the site preparation activities, some infilling of low lying areas is expected, followed by general surface grading and contouring where required. Soils will be excavated for the construction of foundations and trenches will be dug for the buried cables. In both cases, these excavations will then be backfilled and levelled to match the existing grade, resulting in

no impacts to topography. There will be no impacts to topography for lands adjacent to the Project Location since no landform alterations will occur on adjacent lands.

3.2 Soils

A number of construction activities could potentially result in negative effects on soil, including vegetation removal, soil stripping, excavations for building foundations and cable trenches, site grading, construction of access roads and laydown areas, stockpiling of materials and heavy equipment uses. Accidental spills from some of these activities could also impact the soil. These activities could potentially result in negative effects, on soil quality, soil structure (due to over compaction) and loss of soils due to erosion, as discussed below.

- Stockpiling of excavated materials may result in the development of anaerobic conditions or mixing of topsoil and subsoils (if present), which could negatively affect the soil's productivity.
- The use of gravel or granular materials as a base for access roads could result in the mixing of these materials with underlying soils, potentially impacting soil structure and/or texture, infiltration of surface water, and vegetation growth.
- Excessive soil compaction could inhibit vegetation growth by impeding root penetration within the soil, reducing aeration, and altering moisture intake (i.e., decreased infiltration due to decreased pore space within the soil structure) (DeJong-Hughes et. al., 2001). Decreased water infiltration into the soil could also potentially result in an increase in surface runoff which could increase soil erosion.
- Vegetation removal, topsoil and subsoil stripping, and excavations have the potential to increase soil erosion due to exposure of soil to the effects of runoff or wind. In addition, major changes to the existing surface drainage patterns and addition of impervious services (roads, buildings, etc.) could result in increased soil erosion due to increased runoff.

Potential adverse effects on soils due to accidental spills are discussed in Section 3.18.

The cumulative effect is expected to be some minor impacts to soil quality, soil structure and loss of soils from the Project Location, which could potentially affect the quality of the remaining soil and its ability to support vegetation growth. Mitigation measures to address these impacts are described in Section 4.2.

3.3 Groundwater

The Geotechnical Investigation Report (Inspec-Sol, 2011) determined that the Project Location is underlain by native clay soils covered by organic topsoil. Bedrock was not encountered within the 6.5 m depth of the eight investigatory boreholes and is expected to lie at depths ranging between 25 m and 30 m below grade based on review of surficial geology data for the area (Inspec-Sol, 2011). A review of the Ontario Well Registry data indicates that groundwater levels in the area range from about 4.0 m to 5.0 m below the ground surface (Inspec-Sol, 2011). Although no groundwater or surface water seepage was observed within the side walls of any of the 12 investigatory test pits, the study noted that some surface water infiltration into construction excavations is expected during wet seasons or precipitation events (Inspec-Sol). If present, this water will require adequate handling (e.g., pumping) to minimize interference with construction.

Based on the information presented in the geotechnical report (Inspec-Sol, 2011), no significant negative effects to the local groundwater regime or the availability of groundwater are expected as no significant changes to groundwater conditions are expected. A groundwater monitoring scoping study by McIntosh Perry (2011d) also concluded that no negative effects to the local groundwater are expected. The use of driven steel piles or screw piles will not require soil excavation since the piles will be hammered, vibrated or screwed into the ground (Section 2.3.2.2). Dewatering of excavations will not be required for these support foundations and therefore no significant effects to groundwater conditions are expected.

The excavations for the concrete slab foundations for the inverter and transformer buildings (Section 2.3.2.1) and the electrical cable trenches (Section 2.3.2.5) will be relatively shallow (less than 1.0 m deep). Given the small size of these excavations and the limited time they will be open (<2 weeks), no significant impacts (if any) on groundwater conditions are expected. As noted in the geotechnical report, some possible minimal and localized groundwater dewatering may be required to provide dry working conditions. Pumping of highly turbid surface water entering an excavation during construction (i.e., if required following a heavy rainfall) directly to a receiving watercourse could potentially impact surface water quality.

Impairment of groundwater quality due to accidental spills during construction is considered a remote possibility and is discussed further in Section 3.18.

Soil compaction could also impact groundwater recharge by reducing water infiltration.

Overall, the above noted potential effects to groundwater conditions are expected to be temporary in duration, minor in magnitude and localized within the Project Location. Mitigation measures to address these impacts are described in Section 4.3.

3.4 Surface Water

No direct impacts to surface water body features are expected during construction as there are no waterbodies (e.g., permanent or intermittent streams) on or within 120 m of the Project Location; the nearest water body is a tributary of Lyons Creek about 170 m southwest of the Project Location. A small watercourse draining into the Strawn Road wetland is situated about 270 m south of the Project Location. This watercourse appears to receive surface drainage from a portion of the Project Location via an agricultural surface drain (Figure 2.1).

No significant negative effects to the surface water runoff regime within the Project Location and/or off-site are expected during the construction and installation phase (McIntosh Perry, 2011a). Some minor increase in the rate and/or volume of runoff may occur from the removal of vegetation (i.e., decreased rainfall interception by vegetation), soil compaction (i.e., decreased storage of rainfall in soil surface depressions) and the addition of impervious surfaces (e.g., inverter buildings) and less pervious areas (e.g., gravel access roads) that would decrease the amount of rainfall infiltration into the soil. Further, alterations to some of the existing surface drainage patterns and construction of new drainage swales and channels is expected to result in some alteration of drainage conditions within the Project Location. Overall, these effects are considered minor and decreasing in effect as disturbed areas within the Project become stabilized with vegetation following the completion of construction. Mitigation measures to address these impacts are described in Section 4.4.

Indirect impacts to surface water quality in the watercourse draining into the Strawn Road wetland could potentially occur as a result of changes to the surface water runoff regime (discussed above), erosion and runoff of sediment during construction activities (Section 3.2), pumping of turbid groundwater from excavations (Section 3.4) or accidental spills (Section 3.18). Mitigation measures to address these impacts are described in Sections 4.2, 4.3, 4.4 and 4.15.

3.5 Aquatic Habitat and Biota

Construction of the Project will not have any direct adverse effects on aquatic habitat and/or biota (e.g., fish and benthic invertebrates) since there are no waterbodies (e.g., watercourse) on or within 120 m of the Project Location. No significant negative impacts to aquatic habitat and/or biota in the small cattail organic shallow marsh (Wetland 1) will be lost due to filling of the wetland (Hatch, 2011d). The three dugout ponds situated north and west of the Project Location and Wetland 2 were identified as providing significant wildlife habitat for amphibian breeding, eastern Ribbonsnake and overwintering habitat for snapping turtle. These habitats will not be impacted by the Project since the Project will not encroach into these areas (Hatch, 2011d).

Indirect impacts to aquatic habitat and biota in the receiving watercourses situated 170 m southwest and 270 m south of the Project Location (and the Strawn Road wetland) could potentially occur as a result of changes in surface water quality (Section 3.4), sedimentation due to wind or water erosion of adjacent soils if exposed during construction (Section 3.2) or accidental spills (Section 3.18). Mitigation measures to address these impacts are described in Sections 4.2, 4.4, 4.5 and 4.15.

3.6 Vegetation

There are no appreciable stands of trees or vegetation that need to be removed to construct the Project. There will be some minor removal of large trees and natural vegetation from the Project Location associated with the removal of portions of the woodland in the western area of the Project Location and the non-significant hedgerow along the southeast corner of the Project Location (Figure 2.1). Based on the assessment findings of the Natural Heritage Assessment Environmental Impact Study (Hatch, 2011d), the effects of the removal of this vegetation are not significantly adverse given the small size of these vegetation communities. Portions of the western woodland, in conjunction with the cultural thicket west and east of the Project Location (Figure 2.1) also provides significant wildlife habitat for raptor winter feeding and roosting which is discussed in Section 3.7.

As most of the Project Location is currently being used for agricultural crops, this vegetation will be replaced by a native ground cover following the construction of the facility. Native ground cover will provide wildlife benefits and facilitate sediment and erosion control. The remaining on-site vegetation could be impacted as a result of soil compaction caused by heavy equipment or stockpiling of materials (Section 3.2) or as a result of accidental spills, which is discussed in Section 3.18.

There will be no direct effects (i.e., vegetation removal) to the vegetation communities associated with the cultural thicket west and south of the Project Location, the significant woodland east of the Project Location or the Strawn Road wetland south of the Project Location since no construction will occur in these areas (Figure 2.1).

Vegetation communities in the vicinity of the Project Location (such as the significant woodland east of the Project Location) may be indirectly affected by dust deposition on leaf surfaces generated from construction activities (Section 3.8). While this may result in some minor impairment to growth, no significant long-term impacts are expected (Hatch, 2011d).

Overall, the above noted effects are limited in extent and the replacement of agricultural crops with native ground cover will enhance the overall biodiversity of the lands currently in agriculture and improve the capacity of these lands to resist erosion. Mitigation measures to address impacts associated with vegetation are described in Section 4.6.

3.7 Wildlife

Impacts to wildlife could occur as a result of loss of habitat resulting from vegetation removal, barriers to wildlife movement, disturbance from construction activities, or incidental mortality as a result of collision with construction vehicles. These effects are summarized below and discussed in detail in the Natural Heritage Assessment Environmental Impact Study Report (Hatch, 2011d).

The effects on the identified wildlife habitats (i.e., raptor winter feeding and roosting) associated with the removal of portions of the western woodland, the infilling of the Wetland 1 and indirect effects to the significant woodland east of the Project Location were assessed in the EIS and found to be not significantly adverse (Hatch, 2010d).

The installation of fencing along the perimeter of the Project Location may trap small wildlife within the Project Location and will restrict wildlife movement of larger mammals across the Project Location. It is expected that larger wildlife will be driven from the Project Location during the site clearing activities and are unlikely to be trapped by the Project fence. Small mammals, birds, and some species of amphibians and reptiles known in the area will still be able to use the Project Location during operation (Hatch, 2011d). The fence is not expected to adversely affect wildlife movement between the Strawn Road wetland and woodland situated east of the Project Location given the amount of natural areas and agricultural lands surrounding the Project Location (Hatch, 2011d).

The presence of the construction workforce and operation of construction machinery on-site will result in avoidance of the Project Location by species intolerant of these types of disturbances and could possibly disturb wildlife within the significant woodland east of the Project Location. This effect will result in a short-term, temporary reduction in wildlife abundance in the immediate vicinity of the Project Location (Hatch, 2011d).

The movement of construction machinery across the Project Location has the potential for collision and incidental take of wildlife species. Machinery operating on-site will be travelling at low speeds, and therefore the potential for incidental take is considered low, and likely restricted to small mammals and reptiles/amphibians that may be unable to move away from oncoming machinery.

Overall, the EIS determined that there are some negative effects associated with the loss of portions of the western woodland that provides habitat for raptor winter feeding and roosting (Hatch, 2011d). Other identified effects to wildlife, including indirect effects will be limited in extent and will result in only short-term minor impacts to wildlife communities on and in the vicinity of the Project Location (ES, 2011d). Mitigation measures to address these impacts are described in Section 4.7.

3.7.1 *Species at Risk*

Species at Risk are discussed within a separate Approval and Permitting Requirements Document (APRD) (Hatch, 2011k).

3.8 Air Quality

Air quality within and adjacent to the Project Location could be negatively affected by construction activities that result in dust generation and/or exhaust emissions from vehicles and equipment.

Dust may become airborne from soil moving activities (e.g., earth excavation, site grading) or vehicle movements within the Project Location. Dust in the air can have a range of potential negative effects including, but not limited to:

- impacts on human health as a result of irritation to lungs, eyes, etc., which could impact construction workers or nearby residents
- impacts on surface water quality and aquatic habitat if the dust is deposited into a water body on or adjacent to the Project Location (these effects are considered unlikely given the 170 m distance that the nearest watercourse is from the Project Location)
- impacts on vegetation if heavy dust loads build up on photosynthetic surfaces, thereby resulting in mortality of the plants.

Portable generators and a variety of construction, haulage and personnel vehicles will be used on-site during the construction period. The use of this equipment will result in exhaust emissions such as carbon monoxide, nitrogen oxides and sulphur oxides. These emissions could result in some minor decrease in air quality in the immediate vicinity of the operating equipment. However, this potential effect will be temporary as emissions will dissipate following the equipment shutdown or its movement out of the affected area.

Overall, these effects are limited in extent, temporary in nature and will result in only short term minor impacts on local air quality. Mitigation measures to address these impacts are described in Section 4.8.

3.9 Noise

Construction and installation activities have the potential to result in increased noise levels on and within the vicinity of the Project Location. Examples include noise emissions from bulldozers, earth excavators and pile driving equipment. Noise emanating from the Project Location could disturb nearby residents and local wildlife.

Overall, these effects are temporary in nature and will result in only short term minor impacts on local noise levels. Mitigation measures to address these impacts are described in Section 4.9.

3.10 Traffic

A Traffic Impact Study (McIntosh Perry, 2011b) was prepared, which assessed the potential traffic-related impacts on local roads during construction, operation and decommissioning of the Project. The study concluded that the Project will have a negligible impact (i.e., delays to local community traffic flow) to the surrounding road network given the low anticipated number of vehicle trips generated by the Project and the low existing traffic volumes. The study recommended that large

construction trucks should travel to the Project Location on Highway 140 and then turn east onto Ridge Road to access Strawn Road since this route is already part of an established trucking route consisting of Highway 406, Regional Road 27/East Main Street and Highway 140 (McIntosh Perry, 2011b). Mitigation measures to improve traffic-related safety conditions at the site entrances during Project construction are described in Section 4.10.

3.11 Municipal Roadways

The use of municipal roadways by heavy construction vehicle traffic may result in some minor roadway damage during the construction of the Project (McIntosh Perry, 2011b). The magnitude of this potential negative effect will correspond directly with the proximity to the Project Location. Most damage would be expected to roads which are highly travelled by construction traffic, especially in the vicinity of the construction vehicle entrance to the Project Location on Ridge Road and Strawn Road. Mitigation measures to address these impacts are described in Section 4.11.

3.12 Public and Construction Site Safety

Construction of the Project poses a potential risk to public and construction worker safety. Potential impacts include accidental injury to workers or injury to a member of the public who trespassed onto site. Mitigation measures to address these impacts are described in Section 4.12.

3.13 Waste Management

Construction activities will result in the generation of recyclable material, as well as construction and sanitary waste. Generation of such material will occur within the Project Location, and wastes and recyclables will be transported to the nearest approved facility for disposal or recycling. Mitigation measures to address these impacts are described in Section 4.13.

3.14 Land Use

Lands within the Project Location will be removed from agricultural crop production upon Project construction. Since these lands can be returned to agricultural crop production following decommissioning of the Project, this potential negative effect is considered to be negligible and reversible.

3.15 Protected Properties

No protected properties (e.g., property designated under the *Ontario Heritage Act*), as defined in the Table of Section 19(1) of O. Reg. 359/09, exist in the vicinity of the Project Location. Therefore, no adverse effects on protected properties will occur.

3.16 Built Heritage and Cultural Heritage Landscapes

Completion of the Ministry of Tourism and Culture (MTC) – *Check Sheet for Environmental Assessments: Screening for Impacts to Built Heritage and Cultural Heritage Landscapes* has determined that a heritage impact assessment for the Project is not required as no built heritage or cultural heritage landscapes were identified within the Project Location.

3.17 Archaeological Resources

A Stage 1 and 2 Archaeological Assessment was conducted for the Project Location (TAI, 2011) which resulted in the identification of seven sites, six of which are within the Project Location (Figure 2.1). A Stage 3 archaeological assessment will be conducted to determine the cultural heritage value of the sites and establish the need for any mitigation (i.e., archival research, artifact retrieval and documentation) prior to construction.

The remainder of the Project Location is considered clear of concerns for archaeological resources, although there still remains a risk to uncover deeply buried heritage or archaeological resources (including human burial sites) that were not identified during the Stage 1 and 2 assessment. If such an instance was to occur, the MTC has specified mitigation measures that must be undertaken. These mitigation measures are discussed in Section 4.14.

3.18 Accidental Spills

Spills of petroleum hydrocarbon materials from vehicles and power equipment operating on-site or spills of concrete materials from concrete trucks could occur during the construction process. Spills may occur as a result of leakage from vehicles and equipment, malfunction, leakage from storage areas, improper handling techniques, and/or improper refuelling techniques. Spills of these materials could result in the following negative effects:

- Impairment of soils, surface water and groundwater with materials inhospitable to the promotion of biological life.
- Uptake/ingestion by, or coating of, vegetation species or terrestrial and aquatic biota resulting in senescence or individual mortality.

The extent of these effects is highly dependent on the magnitude and location of the spills (i.e., larger spills or those in proximity to watercourses or areas of sensitive terrestrial or aquatic habitats are anticipated to potentially have greater effects). The effectiveness of the spill response has a strong bearing on the scale of potential impact. Spill prevention and response measures are discussed in Section 4.15.

4. Proposed Mitigation Measures

The following sections describe the proposed mitigation measures to prevent or minimize the potential negative environmental effects discussed in Section 3. Three types of mitigation measures are included and documented where applicable:

1. Modifying the types of construction activities.
2. Installing treatment technologies (e.g., erosion and sedimentation control measures).
3. Changing the schedule.

4.1 Topography

As identified in Section 3.1, the preliminary site grading plan has been prepared with the objective of minimizing changes to the local topography. As a result, construction will not result in any significant alteration to the existing topography within the Project Location and there will be no impacts to topography for lands adjacent to the Project Location. As such, no specialized mitigation measures are identified for topography.

4.2 Soils

As identified in Section 3.2, soils within the Project Location may be negatively affected as a result of construction and installation activities. Potential negative effects were documented with respect to soil structure (e.g., over compaction), soil displacement, soil quality and sedimentation/erosion processes. Mitigation measures to prevent or minimize these effects are discussed below.

In order to assess if excessive soil compaction has occurred as a result of construction activities, disturbed areas will be visually monitored for evidence of rutting or flattened areas beneath stockpiles. Restoration efforts (e.g., mechanical discing or other soil loosening methods) will be undertaken as required to prevent significant long-term impacts due to excessive amounts of compaction.

In order to prevent mixing of topsoil and subsoils, these materials will be stored separately if excavation and stockpiling is necessary. The depth of topsoil stockpiles is to be limited to the greatest extent possible, with depths preferably restricted to < 1 m. Stockpiling to depths > 1 m may result in adverse effects on the health of the soils at the base of the stockpile by promoting the generation of anaerobic conditions (Harris and Birch, 1989; cited in Strohmayer, 1999). In addition, following the stripping of the topsoil and prior to the deposition of the gravel base along access roads, laydown and parking areas, a layer of geotextile fabric may be placed over the entire area to prevent mixing of gravel with the native subsoils.

A Sediment and Erosion Control Plan has been prepared for the Project (McIntosh Perry, 2011b), which identifies sediment and erosion control measures such as silt fence barriers, straw bale flow checks, rock flow check dams and rip rap protection at culvert outlets. These mitigation measures will be installed in accordance with Ontario Provincial Standard Specifications to prevent soil erosion from occurring and to ensure that receiving watercourses are protected from erosion and sedimentation.

The main mitigation measures and components of the Sediment and Erosion Control Plan include:

- Sediment and erosion control measures will be installed throughout the Project Location in areas subject to disturbance (e.g., vegetation removal, excavations, stockpiles) to minimize the potential for erosion, and in the vicinity of drainage features where there is the potential for off-site sediment transport in order to trap and retain sediment on-site.
- All necessary sediment and erosion control measures will be in place prior to the start of any earthworks and will remain in place until the disturbed areas are stabilized.
- An adequate supply of erosion (e.g., geotextiles, revegetation materials) and sedimentation (e.g., silt fences) control devices is to be provided on-site to control erosion and sedimentation and respond to unexpected events.
- The limits of the disturbed areas at the construction site will be minimized by demarcating the work area (e.g., flagging, fencing) to ensure that the Contractor does not work beyond the identified boundaries.
- Construction activities will be scheduled to minimize the duration that soils are exposed and exposed slopes and disturbed areas will be stabilized and re-vegetated as soon as possible after the work is completed.
- Sediment and erosion control measures (e.g., silt fence barriers, rock flow check dams) will be installed and maintained throughout construction in accordance with *OPSS 577 – Temporary Erosion and Sediment Control Measures*.
- Sediment control measures (e.g., filter bags) will be used during any dewatering of excavations in accordance with *OPSS 518 – Control of Water from Dewatering Operations*.
- Stockpiles will have appropriate barrier/covers to prevent wind erosion, as necessary.

With the implementation of the above noted mitigation measures, resulting effects on soils will be minor, temporary and localized to the Project Location.

4.3 Groundwater

As discussed in Section 3.3, no significant negative effects to the local groundwater regime are expected as a result of Project construction.

There are no watercourses on or within 170 m of the Project Location. As such, possible water quality impacts to receiving watercourses resulting from the discharge of turbid surface water entering, and pumped from, excavations is considered unlikely. However, should dewatering of excavations be required, the water will be pumped out of the excavated area and directed towards a minimum 15 m vegetative buffer strip for filtering prior to its discharge into any surface drains that could be hydraulically connected to a watercourse. If necessary, a portable filter bag or a constructed temporary settling pond (designed to meet MOE water quality discharge criteria for total suspended solids) will be used to provide additional filtering.

Construction of the Project is not expected to have any effect on local well water quality (Section 3.3). As a precautionary measure, a groundwater monitoring plan has been prepared (McIntosh Perry, 2011d). While preparing the plan, the St. Catherine Office of the MOE was

consulted. The plan will involve water level measurements and the collection of well water samples from a select number of wells located on and within 150 m of the Project Location for water quality analysis. Sampling will be conducted prior to construction to establish a baseline reference and then again, during and following construction, to enable an assessment of any potential changes. The findings will be reported to the MOE and to any individual well owners who participate in the water well sampling. Further details on the proposed water monitoring plan are provided in the McIntosh Perry report (2011d).

Rehabilitation of significant areas of soil compaction following construction (as discussed in Section 4.2) will ensure that soil compaction around the site is limited, with no significant adverse effects on water infiltration, and hence groundwater recharge, anticipated to occur.

Section 4.15 details the mitigation measures that will prevent or minimize the potential adverse effects of accidental spills during construction.

4.4 Surface Water

As discussed in Section 3.4, some minor increase in the rate and/or volume of runoff may occur from the removal of vegetation, soil compaction, and the addition of impervious surfaces associated with construction and installation of the Project (McIntosh Perry, 2011a). As a means to manage the potential effects of site alteration on surface water runoff conditions during the construction phase, the following mitigation measures are provided:

- Existing drainage patterns on the site will be maintained to the extent possible and/or as required to maintain the common law drainage rights of upstream or downstream riparian landowners.
- New drainage swales or channels will be constructed as grassed swales to provide extended flow times, filter runoff and to reduce the potential for erosion.
- Rainfall runoff from the solar modules, parking lots and access roads will be directed to grassed and vegetated areas, which will allow for infiltration into the soil and filtering of runoff by vegetation prior to its conveyance to receiving watercourses.
- All identified water body features will be protected and no solar modules will be installed within 120 m of a water body.

In addition, the following mitigation measures identified with respect to other biophysical components of the environment will be effective at preventing impacts to surface water quality due to general construction activities:

- Mitigation for erosion/sedimentation is addressed in Soils (Section 4.2).
- Mitigation for surface water quality from pumping of turbid groundwater (if required) is addressed in Groundwater (Section 4.3).
- Mitigation for fugitive dust deposition is addressed in Air Quality (Section 4.8)
- Mitigation for surface water impairment from accidental spills is addressed in Accidental Spills (Section 4.15).

As a result of the use of effective mitigation measures, it is anticipated that there will be no resulting effect on surface water runoff conditions or water quality.

4.5 Aquatic Habitat and Biota

Since there are no waterbodies on or within 170 m of the Project Location, no potential direct impacts have been identified for aquatic habitat and biota (Section 3.4) and therefore no specialized mitigation measures are required. Likewise, no direct impacts will occur to aquatic habitat and/or biota associated within Wetlands 2 and 3, and the three (non-water body) dugout ponds since the Project will not encroach into this areas (Figure 2.1).

Indirect impacts to aquatic habitat and biota in the receiving watercourses (e.g., 170 m southwest and 270 m south of the Project Location) and Wetlands 2 and 3 and/or the dugout ponds could potentially occur as a result of changes in surface water quality and/or sedimentation due to wind or water erosion of exposed soils during construction. Mitigation proposed in Sections 4.2, 4.3, and 4.4 associated with preventing/ minimizing negative effects to these biophysical components of the environment will ensure that there are no adverse effects on aquatic biota and habitat.

4.6 Vegetation

As noted in Section 3.6, with the exception of the removal of large trees from the western woodland and southeast hedgerow, no significant areas of natural vegetation will be removed from the Project Location since it is predominately agricultural cropland. Mitigation measures to prevent/minimize adverse effects on vegetation are summarized below and discussed in the Natural Heritage Assessment Environmental Impact Study Report (Hatch, 2011d).

The layout of the Project facilities has been developed to reduce the clearing of native vegetation to the greatest extent possible. In order to minimize potential effects to on-site and surrounding vegetation communities, areas where clearing is required will be marked to ensure that the Contractor only works within these areas. In addition, cleared and grubbed materials will be piled away from areas of natural vegetation, and trees removed from the western woodland will be felled into cleared areas to avoid damage to adjacent vegetation (Hatch, 2011d). After installation of the Project facility components, all disturbed areas, with the exception of roads, the vehicle parking area and the switch house yard, will be covered with a suitable, locally grown, low maintenance vegetation.

The Project will not encroach into significant woodland east of the Project Location. The closest Project component to this natural feature will be the perimeter fencing, which will be installed along the property line, 9 m from the western edge of the woodland and the closest interior access road will be situated 40 m from the woodland.

The Project will not encroach into the Strawn Road Wetland and minimum setback of 130 m will be maintained between the Project Location and this wetland.

The Project will not encroach into Wetland 3 since it is outside of the Project Location, a distance of 14 m from the perimeter fence. The Project will not encroach into Wetland 2 and the Project layout has been modified so that the perimeter fence will be setback 10 m from this wetland.

Vegetation communities may also be impacted by soil compaction caused by heavy equipment, stockpiling of materials, accidental spills or movement of dust within the Project Location and to off-site areas. Mitigation measures to restore compacted soils are addressed in Section 4.2 and potential impacts of accidental spills on vegetation communities are addressed in Section 4.15. Mitigation measures with respect to the movement of dust from the Project Location are described in Section 4.8. As a result of the effective use of the mitigation measures identified in these sections, potential impacts to remaining vegetation communities are expected to be fully mitigated.

4.7 Wildlife

As described in Section 3.7, wildlife populations could be impacted by loss of habitat, barriers to wildlife movement, disturbance due to construction activities and incidental take. Mitigation measures to prevent/minimize adverse effects on vegetation are summarized below and discussed in the Natural Heritage Assessment Environmental Impact Study Report (Hatch, 2011d).

To minimize the potential for habitat loss and/or wildlife disturbance within or adjacent to the identified significant wildlife habitats (e.g. Wetland 2, western woodland), work areas will be demarcated by fencing and signage in order to ensure that the Contractor only works within these areas. In addition, the construction laydown areas will be located well away from Wetland 2 and the dugout ponds.

To minimize potential indirect effects on Wetland 2 and 3, and the three dugout ponds from possible sediment-laden construction site runoff, sediment and erosion control measures and other standard best management practices as described in Sections 4.2, 4.3, and 4.4 will be implemented.

Prior to the infilling of Wetland 1, if timing permits, a wildlife rescue of amphibians in Wetland 1 will occur and animals will be captured and moved to Wetland 2. Also, if timing permits, the wetland will be filled when dry (Hatch 2011d).

To reduce the potential for incidental take of tree-nesting birds that may be present, tree removal in the woodland in the western portion the Project Location and the southeast hedgerow will be conducted in March, outside the breeding period for birds (May and July). If development activities such as land grading, excavations, construction of access roads, and trenching are proposed during the breeding wildlife period, the areas potentially impacted will be searched by a trained biologist within 48 hours of the proposed activity in order to determine if birds are currently nesting in these areas. If an active nest of a species covered under the federal *Migratory Birds Convention Act* (MBCA) or the provincial *Fish and Wildlife Conservation Act* (FWCA) is located within a proposed work area, a mitigation plan (which will include a 100 m protective buffer around the nest location until such time as the nest is successful or abandoned) will be developed to prevent impacts on birds or their active nests. Use of these mitigation measures is anticipated to prevent potential effects to nesting wildlife (Hatch, 2011d).

The installation of the perimeter fence may trap small wildlife within the Project Location. Once the fence is completed, a visual search of the Project Location will be conducted to search for any trapped wildlife species. If species are observed, they will be either directed off of the Project Location (i.e., in the case of deer) or collected by a designated employee, who has been provided with protocols for the safe handling and transport of wildlife, and transported to the nearest available location off-site and released (Hatch, 2011d).

In order to minimize the potential for incidental take of wildlife by construction vehicles, speeds on access roads of the Project Location will be restricted. In addition, the construction workforce will be made aware of the potential for wildlife occurring on the Project Location and that measures should be taken to avoid wildlife wherever possible (Hatch 2011d).

Even with the mitigation measures identified above, it is anticipated that there will be some disturbance of wildlife populations on and in the vicinity of the Project Location during construction, however these effects are minor, temporary and reversible. As well, it is possible that there may be limited incidental take of wildlife during construction, however species observed on the Project Location are common to the regional area and loss of one or a few individuals will have a negligible effect on population size at the local and regional levels.

4.7.1 Species at Risk

As noted in Section 3.7.1, *Species at Risk* (if present) are discussed within a separate Approval and Permitting Requirements Document (APRD). As discussed in the report, if necessary, a contingency plan will be developed prior to construction in order to identify procedures to be followed if any provincial or federal species at risk are identified on the Project Location during construction.

4.8 Air Quality

The use of standard construction best management practices and mitigation measures, such as those identified in "Best Practices for the Reduction of Air Emissions from Construction and Demolition Activities" (Cheminfo Services Inc., 2005), will be used. These mitigation measures will include (as required) the following:

- Dust suppression (e.g., water) on exposed areas including access roads, stockpiles and work/laydown areas. If necessary or appropriate, hard surfacing (addition of coarse rock) of access roads or other high-traffic work areas will be considered.
- Phased construction to limit the amount of time soils are exposed; avoid earth-moving works during excessively windy weather. If necessary or appropriate, stockpiles will be worked (e.g., loaded/unloaded) from the downwind side to minimize wind erosion.
- Stockpiles and other disturbed areas will be stabilized as necessary (e.g., graded, mulched and revegetated or watered to create a hard surface crust) to reduce/prevent erosion and escape of fugitive dust.
- Dust curtains on dump trucks hauling soil and/or vegetation material from the site.
- Workers will utilize appropriate personal protective equipment (e.g., masks, safety goggles).
- Vehicles and equipment will be equipped with proper exhaust emissions controls. All vehicles will be regularly checked for properly working mufflers and other exhaust emissions reducing equipment, and all construction equipment will meet MOE emission standards (NPC 115).

The use of these mitigation measures would be expected to mitigate most effects of dust and exhaust emissions on local air quality, with any residual off-site effects expected to be temporary in nature.

4.9 Noise

Construction and installation activities that produce a large amount of noise will be limited to daylight hours. Vehicles will also be regularly checked for properly working mufflers or other noise reducing equipment, and all construction equipment will meet MOE emission standards (NPC 115). Construction activities will comply with the noise control by-law of the City of Welland (10204) (City of Welland, 1993). The noise control by-law requires that the operation of any construction equipment be completed by 6 p.m. and may not commence until 7 a.m. the following day.

Even with implementation of the mitigation measures identified above, it is anticipated that noise from the Project will have some effect on local wildlife populations (addressed in Section 4.7) and possibly nearby sensitive human receptors (e.g., residential homes). Nearby sensitive receptors will be made aware of a contact person for complaints relating to noise during the Project construction. Overall, effects to nearby receptors are considered minor and temporary. Following the completion of construction, there will be no residual effects.

4.10 Traffic

As noted in Section 3.10, the construction of the Project will have a negligible impact to the surrounding traffic conditions (McIntosh Perry, 2011b). As such, no specialized mitigation measures have been identified to address traffic-related impacts. The following general mitigation measures are identified to improve traffic-related safety conditions at the site entrance during construction for the Project:

- Designated transportation routes and scheduling will be established for heavy construction vehicles and deliveries of materials to the site to minimize 'bottlenecks'. It is advisable that delivery vehicles carrying plant equipment travel on Highway 140 and then turn east onto Ridge Road to access Strawn Road since this route is already part of an established trucking route consisting of Highway 406, Regional Road 27/East Main Street and Highway 140 (McIntosh Perry, 2011b).
- Flagmen will be utilized as required to facilitate traffic flow and control.
- Construction vehicles will be driven in a proper manner with respect for all traffic laws.
- Signage providing any detour directions will be prominently displayed.

As a result of the above noted mitigation measures and practices, impacts to traffic will be minor, temporary, and reversible following Project construction.

4.11 Municipal Roadways

Damage to municipal roadways caused by construction vehicle traffic may occur during the construction of the Project (McIntosh Perry, 2011b). The following mitigation measures are proposed to minimize this potential negative effect:

- Designated transportation routes will be established for heavy construction vehicles and equipment deliveries to the site.
- Construction vehicles will be driven in a proper manner with respect for all traffic laws.
- Any municipal requirements for half-load restrictions on identified roads will be adhered to.

- Damage to municipal roadways will be repaired by the Contractor as necessary during the construction period.

There will be no residual effect to municipal roadways following the use of these mitigation measures.

4.12 Public and Construction Site Safety

Implementation of the following mitigation measures will serve to minimize potential risk to public and construction staff safety within the Project Location:

- Public access to the construction area will be prevented through the use of fences, gates, and security procedures. Fencing will be installed in accordance with the Canadian Electrical Code.
- Signage will be posted to notify the public of construction in the area.
- Workers will be required to adhere to prescribed safety procedures.
- Proper procedures for construction traffic will be developed, where required.

As a result of these mitigation measures, the risk to public and construction site safety will be effectively minimized.

4.13 Waste Management

Solid wastes generated during construction will include construction waste such as material packaging and scrap material as well as domestic waste such as food and sanitary waste. Sanitary facilities on-site will include portable self-contained toilets and washroom facilities. The following mitigation measures will serve to minimize any potential negative effects as a result of the generation of waste and recyclables:

- Construction waste will be properly stored on-site prior to disposal off-site at local registered disposal facilities.
- All sanitary waste is to be contained and hauled off-site by a designated hauler throughout the construction period.
- Hazardous wastes (e.g., paints, solvents) will be properly stored in secure containers and disposal off-site at a registered facility.
- Reuse and recycling will be practiced wherever possible.

The use of these mitigation measures will minimize any environmental effects resulting from the generation of waste.

4.14 Archaeological Resources

As noted in Section 3.17, a Stage 3 Archaeological Assessment will be conducted to establish the need for any mitigation (i.e., archival research, artifact retrieval and documentation, etc.) for the seven sites identified from the Stage 1 and 2 assessment.

The remainder of the Project Location is considered clear of concerns for archaeological resources, although there still remains a potential to uncover deeply buried heritage or archaeological resources

(including human burial sites) during construction of the Project, which would not have previously been identified. In this instance, the Ministry of Tourism and Culture has specified mitigation that must be undertaken in the event of discovery of human remains or other archaeologically or culturally significant material:

- Should human remains or artifacts be identified during construction, all work in the vicinity of the discovery is to be halted immediately, as required under the *Ontario Heritage Act*.
- If human remains are found, notification is to be made to the Ontario Provincial Police (OPP), or local police who will conduct a site investigation and contact the district coroner.
- Notification is to be made to the Heritage Operations Unit of the Ontario Ministry of Tourism and Culture, Heritage Libraries Branch, Heritage Operations Unit, 400 University Ave, 4th Floor, Toronto, ON, M7A 2R9, and the Registrar or Deputy Registrar of the Cemeteries Regulation Unit, Ontario Ministry of Consumer and Business Services.
- Work is to be halted in the immediate area where artefacts are found. Work will resume once the site has been investigated and cleared by a licensed archaeologist.

The mitigation measures identified above will effectively minimize impacts on archaeological resources of the study area.

4.15 Accidental Spills

As discussed in Section 3.18, if an accidental spill was to occur it could negatively affect surface water, groundwater, soils, terrestrial environments or aquatic habitat or biota. To reduce the risk of a spill during construction and to minimize the potential impact if a spill was to occur, the following spill prevention, mitigation and response measures will be implemented:

- A Site Environmental Inspector will be responsible for ensuring that the Contractor(s) has prepared a spill clean-up procedure/emergency response plan and appropriate equipment, with all staff trained in proper implementation in the event of a spill.
- Emergency contacts will be posted, including 911, Police, Fire Department, MOE Spills Action Centre, and contacted as required.
- All potentially hazardous materials, fuels and lubricants will be properly stored in the laydown area in a designated area at least 30 m from watercourses, drainage ditches or other wet areas.
- All refuelling and equipment maintenance activities will be conducted at specified locations at least 30 m from watercourse, drainage ditches or other wet areas.
- Vehicles and equipment will be monitored and maintained to ensure they are free of leaks.
- Spill containment and cleanup supplies will be maintained on site at all times and the Contractor's personnel will be trained in the applicable cleanup and reporting procedures.
- If a spill occurs, it will be cleaned up immediately and the information logged in the construction environmental monitoring report.
- If a reportable spill occurs, the MOE Spills Action Centre will be contacted immediately, as required by provincial regulations.

- Portable toilets will be located no closer than 50 m from a watercourse/drain and will be pumped out by an MOE approved hauler to an approved facility.

As a result, the effective use of mitigation measures will prevent impacts on soils, groundwater, surface water, vegetation, terrestrial or aquatic biota.

5. Environmental Effects Monitoring Plan

5.1 Environmental Effects and Mitigation Measures

Table 5.1 provides a summary of the potential negative environmental effects and proposed mitigation measures to prevent or minimize effects such that they are not significant. Based on the assessment findings of potential effects conducted as part of this Construction Plan Report and implementation of the recommended mitigation measures, no significant residual negative effects are expected as a result of construction of the Project.

As previously noted, several other Project reports have documented potential negative environmental effects and mitigation measures. Those persons seeking additional information on specific environmental resource features are referred to these reports. These reports and the context of the potential negative environmental effects are as follows:

- Project Description Report, which summarizes potential negative environmental effects for features within 300 m of the Project for construction, operation and decommissioning phases.
- Construction Plan Report, which identifies potential negative environmental effects caused by construction and installation of the Project for features within 300 m of the Project.
- Design and Operations Report, which identifies potential negative environmental effects caused by the operation of the Project for features within 300 m of the Project.
- Decommissioning Plan Report, which identifies potential negative environmental effects caused by decommissioning the Project.
- Water Body Environmental Impact Study, which identifies potential negative effects to water body features including aquatic habitat and biota within 120 m of the Project for construction, operation and decommissioning phases.
- Noise Study Report, which identifies potential negative environmental effects (noise emissions) caused by the Project's electrical transformers and inverters during operation, as well as proposed mitigation measures.
- Stage 1 & 2 Archaeological Assessment, which identifies potential negative effects to archaeological resources from construction activities.
- Natural Heritage Assessment Environmental Impact Study, which identifies potential negative effects to significant natural heritage features within 120 m of the Project for construction, operation and decommissioning phases.
- Conceptual Storm Water Management Report, which identifies potential negative effects to surface water runoff peak flows and water quality for construction and operation phases.
- Traffic Impact Study, which identifies potential negative effects to local traffic patterns from vehicles travelling to and from the Project Location for construction, operation and decommissioning phases.

- Groundwater Monitoring Scoping Report, which identifies a proposed groundwater monitoring program for water wells in proximity to the Project before and after construction.
- Reflectivity Study, which identifies potential visual disturbance from reflections from the solar PV modules during operation.

5.2 Environmental Effects Monitoring Plan

Table 5.2 presents the environmental effects monitoring plan for the Project construction, which includes the following information:

- The potential negative environmental effects, carried forward from Table 5.1, that have an ongoing risk of occurrence throughout the construction period.
- The performance objectives and mitigation strategies to address those effects.
- Monitoring protocols to confirm that performance objectives are being met.
- Contingency measures in the event that objectives are not met i.e., if monitoring reveals that negative effects are continuing to occur.

Mitigation measures identified in Table 5.2 are expected to either completely mitigate or reduce the scale of potential effects to such a minor level that quantifiable detection of residual effect(s) through specialized field measurements, sampling or laboratory analyses are not considered possible or necessary. Therefore, the recommended monitoring methods are based solely on qualitative, visual inspections and reporting methods to ensure compliance with the mitigation measures identified herein.

Monitoring will typically consist of weekly inspections of the Project Location during construction and installation activities by an environmental inspector. The inspector will be retained either by the Contractor with reporting responsibilities directly to the Proponent or will be retained by the Proponent. The inspector will ensure that all mitigation measures (e.g., sediment and erosion controls) described in this report are in place and functioning according to design specifications. If required, repairs will be made to mitigation measures and if necessary, remedial action such as implementing additional mitigation measures will be undertaken.

Table 5.1 Summary of Potential Negative Environmental Effects and Proposed Mitigation – Construction Phase

Environmental Component	Sources of Negative Effect	Potential Negative Effect	Mitigation Measures	Residual Negative Effect
Natural Environment Components				
Soils	Soil compaction from heavy equipment, construction vehicles and/or stockpiling of heavy materials.	Soil compaction resulting in changes to soil structure which could cause decreased productivity for plant growth, reduced infiltration and increased runoff.	Project Location will be assessed for soil compaction following construction. Areas of significant compaction will be restored using mechanical discing or other soil loosening methods.	No residual effect given effective mitigation.
	Topsoil stripping for access roads, laydown, parking area, switch house yard and inverter/transformer building pads. Erosion of topsoil due to wind and water erosion from exposed surfaces following vegetation removal and excavation activities.	Loss of soil and increased turbidity in surface water runoff that could impair receiving water quality and aquatic habitat and biota.	Stripped topsoil will be stockpiled on-site for use during site restoration after construction. Sediment and erosion controls (e.g., silt fence barriers, rock flow check dams) installed and maintained during construction. Dense non-invasive vegetation ground cover planted throughout disturbed areas of the Project Location following construction.	Mitigation will be effective in preventing excessive soil erosion and off-site impacts to receiving watercourses. Some minor soil erosion on-site within the Project Location may be unavoidable due to runoff from exposed soils during heavy rainfalls events.
Groundwater	Installation of support foundations (e.g., excavated, driven or screwed steel piles) into the ground to support the modules, trackers and racks.	No adverse effects on groundwater quantity or quality are expected since the pile installation will not adversely affect groundwater conditions due to small area of supports relative to Project Location.	None identified. However, the Proponent will conduct well water quality monitoring within the Project Location and in selected local residents' domestic wells before and after construction. The findings will be reported to MOE and participating well owners.	None.
	Dewatering of excavations for foundations for inverter/transformers and trenching for electrical cabling to keep the work area dry.	No adverse effect on water table or nearby water wells since significant pumping of groundwater is not required. Some pumping of rainwater out of excavations may occur.	If pumping is required, water will be discharged to a heavily vegetated area or pumped through a filtration bag so that turbid water is not discharged directly to receiving watercourses.	No residual effect given effective mitigation.
Surface Water	Alteration of existing topography and surface drainage patterns from earth grading and excavation activities. Runoff from impervious (e.g., inverter buildings) and less pervious areas (e.g., gravel roads). Installation of new drainage swales, ditches and culverts.	No direct alteration to watercourses since no watercourses within 170 m of the Project Location. Minor increase in surface water runoff from Project Location to off-site receiving drainage swales, ditches and/or watercourses resulting in erosion (McIntosh Perry, 2011a). Potential adverse effects to receiving water quality due to increased turbidity in runoff resulting from soil erosion.	Maintain existing drainage patterns as much as possible. Retain and/or plant vegetation as soon as possible following construction. Sediment and erosion controls installed and maintained during construction. Storm water management measures installed to control increases in runoff peak flows from the Project Location to existing condition levels.	Minor potential for residual effects until disturbed areas become completely stabilized by vegetative cover and plant growth. No residual post-construction effects.
	Wind and/or water erosion of soils within the Project Location.	Erosion of soils from the Project Location could result in adverse effects on surface water quality in receiving waterbodies, with associated effects on aquatic biota and habitat.	Sediment and erosion controls installed and maintained during construction. Vegetation ground cover planted throughout disturbed areas of the Project Location.	No residual effect given effective mitigation.
Aquatic Habitat and Biota	Infilling of Wetland 2.	Minor, non-significant aquatic habitat and biota will be lost.	Prior to infilling, capture and relocate amphibians and reptiles to Wetland 2. If timing permits, conduct infilling when wetland is dry.	Minor loss of non-significant wetland.
	Erosion and increased runoff resulting in increased turbidity in runoff and sedimentation in receiving watercourses, Wetland 2 and 3, and dugout ponds.	Indirect effects to aquatic habitat and biota in receiving watercourse and possibly to Wetlands 2 and 3, and dugout ponds due to increased turbidity in runoff, sedimentation or accidental spills.	Mitigation measures for Soils, Surface Water and Spills will mitigate any potential adverse impacts to aquatic features located off-site in receiving watercourses, wetlands or dugout ponds.	No residual effect given effective mitigation.
Vegetation	Clearing of agricultural crop land and removal of large trees from the western hedgerow, woodland and southeast hedgerow.	No adverse impacts since agricultural crop vegetation is non-significant. Reduced size of the woodland and potential damage to adjacent trees/shrubs and/or disturbance to the rooting zone through soil compaction. Increased surface water and soil erosion, and potential indirect effects to receiving water quality due to vegetation removal.	Work areas will be demarcated in order to ensure that the Contractor does not work beyond those bounds. Trees will be felled into cleared areas. Soil loosening methods for compacted soils. Mitigation measures for: Dense non-invasive vegetation ground cover planted throughout disturbed areas of the Project Location. Soils and Surface Water will minimize potential for increased runoff and erosion.	Reduced size of non-significant woodland and hedgerow.
	Generation of airborne dust from construction activities.	Indirect effects to significant woodland east of Project Location could include deposition of dust on leaves.	Mitigation measures for: Air Quality and Soils will minimize generation of airborne dust to adjacent significant woodland east of the Project Location.	Minor potential for generation of airborne dust from exposed soils during construction activities on extremely windy days.
Wildlife Habitat	Clearing and/or alteration of agricultural crop land and other successional vegetation within the Project Location.	Minor loss or alteration of non-significant wildlife habitat associated with agricultural crop lands. No adverse effects to significant wildlife habitat in the significant woodland east of the	Work areas will be demarcated to ensure that the Contractor does not work beyond those bounds. Retain and/or plant vegetation ground cover beneath solar panels which may provide wildlife	Long-term wildlife use of the Project Location will be altered, but no overall change in local composition or population is anticipated to occur.

Environmental Component	Sources of Negative Effect	Potential Negative Effect	Mitigation Measures	Residual Negative Effect
		Project Location.	habitat for bird, reptile and small mammal species. Sediment and erosion controls and storm water management measures will prevent adverse effects off-site effects to wildlife habitats.	No residual negative effects to off-site wildlife habitats.
	Large tree removal and clearing of portions of western woodland.	Minor loss and alteration of non-significant woodland that provides wildlife habitat for raptor winter feeding and roosting.	Tree clearing to be conducted in March outside breeding bird period.	Minor loss of woodland that provide habitats for raptor winter nesting and feeding.
	Erosion and increased runoff resulting in increased turbidity in runoff and sedimentation in receiving watercourses, Wetland 2 and 3, and dugout ponds.	Indirect effects to wildlife habitats present within Wetlands 2 and 3, and dugout ponds due to increased turbidity in runoff, sedimentation or accidental spills.	Mitigation measures for Soils, Surface Water and Spills will mitigate any potential adverse impacts to aquatic features located off-site in receiving watercourses, wetlands or dugout ponds.	No residual effect given effective mitigation.
Wildlife	Construction activities and presence of workforce.	Avoidance of Project Location by wildlife due to equipment, noise and human presence. Possible noise disturbance to breeding birds in woodland east of Project Location.	Major noise generating construction activities to avoid peak hours of breeding bird singing (one half hour before sunset to 8:30 am) during breeding bird period (May through July).	Minor periodic disturbance of local wildlife during construction.
	Construction activities and vehicles travelling on access roads within Project Location.	Incidental take of wildlife due to construction activities and vehicles within Project Location.	To reduce incidental take of nesting birds, vegetative clearing, excavation or grading will be timed outside of the breeding bird period (May through July). If this is not possible, the area(s) potentially impacted will be searched by a trained biologist within 48 hours of the proposed activity to determine if birds are nesting. Daily visual monitoring of construction work areas prior to start or work. Limit on-site vehicles speeds to avoid incidental take.	Mitigation will effectively reduce risk of incidental take of wildlife, but not completely eliminate it. No long-term effects on species composition or local populations anticipated.
	Installation of perimeter fencing around the Project Location.	Trapping of larger wildlife within the Project fence.	Prior to fence completion, a visual search of the area within the fence will be completed. If species are observed, they will be directed off the Project site or collected by a designated employee using approved handling protocols and transported to the nearest available location off-site and released.	No long term residual effect on wildlife.
Socio-Economic Environmental Components				
Air Quality	Generation of airborne dust from land clearing and excavation activities, vehicle travel on dirt roads and exhaust emissions from construction vehicles and equipment.	Reductions in local air quality from airborne dust and exhaust emissions from construction vehicles and equipment.	Construction practices to suppress dust (e.g., limit soil exposure, road watering, stabilize and cover stockpiles) and restrict soil working activities during windy conditions. Contractor to ensure that all construction vehicles and equipment have properly functioning emission controls (e.g., mufflers and no excessive vehicle idling).	Some short term minor effects on local air quality due to fugitive dust generation and vehicle emissions.
Noise	Noise emissions from construction vehicles and equipment use.	Disturbances to nearby sensitive receptors (i.e., houses and institutions) due to noise emissions.	Contractor to comply with municipal Noise Control By-Laws for construction working times and ensure that vehicles and equipment have proper sound baffling equipment (e.g., mufflers). Notification to adjacent noise receptors to report noise complaints.	Possibly, some short-term, temporary ‘nuisance’ disturbance to sensitive nearby noise receptors during certain construction activities.
Public and Construction Site Safety	Construction equipment malfunction, fire or accidents resulting in injury to public or construction workers.	Personal injury to the public if trespassing on-site or to construction workers due to accidents, fire or equipment malfunction.	Public access to construction site will be prevented by fences, gates and security procedures. Proper health and safety procedures for construction workers will be implemented as per provincial and federal regulations.	No risk to public safety unless trespassers obtain access to the site. Health and safety procedures will reduce risk of personal injury to workers, but some risk from accidents will remain during construction.
Traffic and Municipal Roadways	Construction vehicles and workforce commuters travelling to and from the Project.	No significant traffic-related impacts identified based on Traffic Impact Study (McIntosh Perry, 2011b).	Prepare transportation route plan and delivery scheduling to avoid potential bottlenecks of equipment deliveries to site. Construction flag-person to direct vehicles into and out of the site.	None.
	Construction vehicles travelling to and from the Project.	Heavy construction vehicles may damage local roadways (McIntosh Perry, 2011b).	Municipal ‘half-load’ requirements for roads will be adhered to. Any damage to local roadways will be repaired by the Contractor.	None.
Archaeological Resources	Excavations for foundation construction and trenching for underground electrical cables.	Potential adverse effects to seven sites identified from the Stage 1 and 2 assessment (TAI, 2011). Potential for adverse effects to undiscovered buried archaeological resources not observed during the Stage 2 Archaeological Assessment.	Complete Stage 3 archaeological assessment for seven sites prior to construction in these areas; otherwise, Project Location is considered clear of any archaeological resources (TAI, 2011). For other areas, if construction results in discovery of human remains or archaeological resources, work is to stop and Ministry of Tourism and Culture will	None. Mitigation will be effective in preventing residual negative effects to human remains or archaeological resources if discovered during construction.

Environmental Component	Sources of Negative Effect	Potential Negative Effect	Mitigation Measures	Residual Negative Effect
			be notified.	
Protected Properties, Built Heritages and Cultural Heritage Landscapes	Construction and installation of Project facilities resulting in the loss (e.g., demolition of existing built structures) and/or alteration to significant cultural heritage features or landscapes.	No protected properties, as defined in Section 19(1) of O. Reg. 359/09, exist in the vicinity of the Project Location. No negative effects to built heritage and cultural heritage landscapes since such features were either not present in the Project Location or potential effects (if any) were assessed as not significant.	None required.	None.
Change in Visual Landscape	Presence of construction site equipment, activities and personnel.	Portions of the facility will be visible from Ridge Road, Strawn Road and from adjacent properties. This may be perceived as a negative effect.	Existing vegetation along Ridge Road and Strawn Road will be maintained to the extent possible during construction to provide some visual screening.	Short-term change in local visual landscape during construction. Visual disturbance reduced with retention of existing vegetation.
Effects due to Accidental Spills				
Groundwater, Surface Water, Soils, Vegetation, Aquatic Habitat	Accidental spills or leakage of fuel, oil, hydraulic fluid, etc., from construction vehicles or equipment, on-site refuelling or storage of toxic liquids on-site.	Impairment of groundwater, soil and/or surface water quality due to contamination. Potential adverse effects to vegetation and aquatic habitats.	Proper storage and handling of toxic liquids (if used) in designated areas. Routine inspections of vehicles, equipment and storage containers. Spill control kits will be available on-site and spill response procedures implemented in the event of a spill. Contractor’s staff will be trained in spill response and reporting procedures. No refuelling or storage of toxic liquids on-site or within 30 m of a watercourse.	No residual effect given effective mitigation and spill response and clean-up measures if a spill occurs.

Table 5.2 Environmental Effects Monitoring Plan – Construction Phase

Negative Effect	Mitigation Strategy	Performance Objective	Monitoring Plan					Contingency Measures
			Methodology	Monitoring Locations	Frequency	Rationale	Reporting Requirements	
Erosion and sedimentation resulting in loss of soil and increased turbidity in site runoff	Sediment and erosion control plan with standard practices to reduce exposure of soils to wind and water erosion, no work within 30 m of a watercourse.	No increase in soil erosion from site over and above existing conditions.	Visual assessment of structural stability of sediment and erosion control mitigation measures and identification of unintended impacts (e.g., rills, gullies).	Throughout Project Location.	Weekly site inspections and following major rainfall events.	Visual monitoring of erosion would identify potential areas of concern.	Reported in monthly construction monitoring report.	Erosion remediated as necessary to ensure no long-term erosion issues
Installation of support foundations resulting in changes to water table levels and/or water well quality concerns	Well water quality monitoring within the Project Location and in selected local residents' wells during and following construction.	No change to baseline water quality parameters due to Project construction.	Well water sampling and analysis.	At designated Project locations and adjacent residential wells as per Groundwater Monitoring Plan	Before and after construction for well water sampling. Monthly for well water levels.	Comparison to baseline (pre-construction) water quality will confirm whether or not there are impacts to off-site wells	Reported in monthly construction monitoring report.	If an impact is found to be related to Project then provide bottled water to water well users until water quality improves to baseline levels.
Incidental take of wildlife	Visual monitoring of construction work areas prior to start of work. Wildlife observed will be removed from areas of impact using established protocols. Speeds to be limited on Project Location and construction workforce to be made aware of potential for wildlife on the Project Location.	Avoid occurrences of incidental take.	Visual monitoring will be conducted by workers on foot for the areas to be worked on the given day. Any wildlife observed will be either directed off of the Project Location or collected by a designated employee and transported to the nearest available location off-site and released.	Throughout Project Location.	Daily, throughout the construction.	Incidental take will be reported by construction workforce to the on-site personnel responsible for environmental protection if incidents occur.	Reported in monthly construction monitoring report, unless the species is a species of conservation concern in which case reporting will be immediate to the MNR/Environment Canada.	If incidental take of species of conservation concern are recorded, work will be ceased until such time as a trained biologist can state that the species is no longer present in the area.
Dust generation and off-site transport	Standard construction site best management practices to prevent fugitive dust.	Minimize fugitive dust from the construction site.	Visual monitoring of visible dust plumes during construction.	Throughout construction site.	Periodically during all construction activities.	Visual dust monitoring would identify if dust plumes are an issue and where their source may be.	Reported in monthly construction monitoring report.	Dust control measures implemented as necessary to prevent/minimize dust generation.
Noise levels disturbing nearby noise receptors	Adherence to Noise Control By-Law. Proper mufflers on construction vehicles. Notification to adjacent noise receptors and call number to report noise complaints.	To minimize excessive noise emissions at nearby noise receptors.	Ongoing dialogue with adjacent noise receptors and follow-up response to noise complaints.	Throughout construction site with emphasis at the closest sensitive noise receptors.	Continually, throughout construction.	Auditory monitoring and feedback from nearby noise receptors will confirm that noise emissions are within reasonable levels.	Reported in monthly construction monitoring report.	If Project components are not meeting performance objectives with respect to noise emissions, possible compensation to affected noise receptors may be required.
Personal injury to public if trespassing on-site or to construction workers due to accidents.	Public access to site will be prevented by fences, gates and security procedures. Proper health and safety procedures for construction workers.	Elimination of risk of personal injury to public and workers due to accidents or mishaps.	Site security monitoring will confirm adequacy of security measures. Implementation of Contractor's health and safety procedures for worker safety.	Throughout the Project Location and facility perimeter.	Continually, throughout construction.	Site security monitoring will identify any breach in facility security. Contractor's safety inspections and accident reporting will identify unsafe working practices.	Incidents of trespassing or vandalism will be reported to local authorities. Reported in weekly construction health and safety monitoring report.	Additional security measures will be implemented as required. Unsafe working areas and/or practices will be identified and corrected by the Contractor.
Potential for adverse surface water, groundwater and soil quality due to accidental spills	Standard mitigation to prevent spills and minimize magnitude of spills if they occur.	No long-term environmental effects due to spills.	Visual monitoring where hazardous liquids may be stored, refuelling may occur and parking areas.	Throughout Project Location.	Weekly site inspections, during any on-site refuelling or handling of toxic liquids and immediately following any reported spills.	Visual monitoring would identify potential areas of concern and ensure that spill prevention and control measures are functioning as designed and protocols are being implemented as specified in plans.	Reported in monthly construction monitoring report.	Spill contingency measures implemented as necessary in the event of a spill. Following spill event, response will be reviewed to determine if additional or altered response protocols are necessary to meet performance objectives.

6. References

- Cheminfo Services Inc. 2005. Best Practices for the Reduction of Air Emissions From Construction and Demolition Activities. Prepared in conjunction with the Construction and Demolition multi-stakeholder Working Group for Environment Canada, Transboundary Issues Branch. 49pp.
- DeJong-Hughes, J., Moncreif, J.F., Vorhees, W.B. and J.B. Swan. 2001. Soil Compaction Causes, Effects and Control. Regents of the University of Minnesota. Available online at <http://www.extension.umn.edu/distribution/cropsystems/DC3115.html>.
- Fisheries and Oceans Canada (DFO). 2007. Overhead Line Construction – Fisheries and Oceans Canada Ontario Operational Statement. Version 3. Her Majesty the Queen in Right of Canada.
- Government of Ontario. 2009. Ontario Regulation 359/09 made under the Environmental Protection Act 2007, Renewable Energy Approvals under Part V.0.1. of the Act. September 8, 2009 version. Printed in the Ontario Gazette: October 10, 2009. Available on-line at: [http://www.elaws.gov.on.ca/html/source/regs/english/2009/elaws_src_regs_r09359\)e.htm](http://www.elaws.gov.on.ca/html/source/regs/english/2009/elaws_src_regs_r09359)e.htm).
- Government of Ontario. 2010. Ontario Regulation 521/10 made under the Environmental Protection Act, Renewable Energy Approvals under Part V.0.1 of the Act. December 15, 2010 version. Printed in The Ontario Gazette: January 8, 2011. Available on-line at: http://www.elaws.gov.on.ca/html/source/regs/english/2010/elaws_src_regs_r10521_e.htm.
- Harris, J.A., and P. Birch. 1989. Soil microbial activity in opencast coal mine restorations. Soil Use and Management 5(4): 155-160. Cited in Strohmayer, 1999.
- Hatch Ltd. 2011a. Welland Ridge Road Solar Energy Project. Natural Heritage Assessment Records Review Report. Axio Power Canada Inc./SunEdison Canada. Niagara Falls, Ontario.
- Hatch Ltd. 2011b. Welland Ridge Road Solar Energy Project. Natural Heritage Assessment Site Investigations Report. Axio Power Canada Inc./SunEdison Canada. Niagara Falls, Ontario.
- Hatch Ltd. 2011c. Welland Ridge Road Solar Energy Project. Natural Heritage Assessment Evaluation of Significance Report. Axio Power Canada Inc./SunEdison Canada. Niagara Falls, Ontario.
- Hatch Ltd. 2011d. Welland Ridge Road Solar Energy Project. Natural Heritage Assessment Environmental Impact Study. Axio Power Canada Inc./SunEdison Canada. Niagara Falls, Ontario.
- Hatch Ltd. 2011e. Welland Ridge Road Solar Energy Project. Water Body Records Review Report. Axio Power Canada Inc./SunEdison Canada. Niagara Falls, Ontario.
- Hatch Ltd. 2011f. Welland Ridge Road Solar Energy Project. Water Body Site Investigations Report. Axio Power Canada Inc./SunEdison Canada. Niagara Falls, Ontario.
- Hatch Ltd. 2011g. Welland Ridge Road Solar Energy Project. Design and Operations Report. Axio Power Canada Inc./SunEdison Canada. Niagara Falls, Ontario.
- Hatch Ltd. 2011h. Welland Ridge Road Solar Energy Project. Decommissioning Plan Report. Axio Power Canada Inc./SunEdison Canada. Niagara Falls, Ontario.

Hatch Ltd. 2011i. Welland Ridge Road Solar Energy Project. Noise Report. Axio Power Canada Inc./SunEdison Canada. Niagara Falls, Ontario.

Hatch Ltd. 2011j. Welland Ridge Road Solar Energy Project. Project Description Report. Axio Power Canada Inc./SunEdison Canada. Niagara Falls, Ontario.

IBI Group. (IBI) 2011. Welland Reflectivity Study Part of Lots 14 and 15, Concession 7, City of Welland, Ontario.

Inspec-Sol Inc. 2011. Final Geotechnical Investigation A-2: Welland Ridge Solar Energy Project 505 and 507 Ridge Road, Welland, Ontario

McIntosh Perry Consulting Engineers Ltd. (McIntosh Perry). 2011a. Conceptual Stormwater Management Report, Proposed Photovoltaic Project, Welland Ontario.

McIntosh Perry Consulting Engineers Ltd. (McIntosh Perry). 2011b. Traffic Impact Study for Welland Ridge Road Solar Photovoltaic Project, City of Welland, Niagara Region.

McIntosh Perry Consulting Engineers Ltd. (McIntosh Perry). 2011c. Phase I Environmental Site Assessment 575 Ridge Road, Welland Ontario.

McIntosh Perry Consulting Engineers Ltd. (McIntosh Perry). 2011d. Proposed Groundwater Monitoring for a Proposed Solar Farm 575 Ridge Road, Welland Ontario, Final Scoping Report.

Ministry of Environment (MOE). 2010. Renewable Energy Approvals Technical Bulletin Three Guidance for Preparing the Construction Plan Report as Part of an Application under O.Reg. 359/09. Draft. March 1, 2010. Queen's Printer for Ontario. PIBS 7438e.

The Archaeologists Inc. (TAI). 2011. Stage 1&2 Archaeological Assessment of Welland Ridge Road, Part of Lots 14 and 15, Concession 7, City of Welland, Regional Municipality of Niagara, Ontario.

The Corporation of the City of Welland. 2010. City of Welland Official Plan. Available on-line at: <http://www.welland.ca/Development/OPA.asp>. Accessed August 1, 2011.


The Corporation of the City of Welland. 1993. By-Law Number 10204. A By-Law to Prevent Certain Noises Calculated to Disturb the Inhabitants of the City and to Repeal By-Law 7124. Available on-line at: <http://www.welland.ca/ByLaws/BylawsFreq.asp>. Accessed February 22, 2011.

The Regional Municipality of Niagara (RMON). 2008. By-Law No. 30-2008. A By-Law to Prohibit or Regulate the Harvesting, Destruction or Injuring of trees in Woodlands in the Regional Municipality of Niagara and to Repeal By-law 47-2006, as amended. Available on-line at: http://www.niagararegion.ca/government/committees/tree-bylaw/tree_bylaw.aspx. Accessed February 22, 2011.

Paul D. Holmes
PDH:II

Appendix A

Project Drawings



NOTES:
1. SEE PROJECT CIVIL DRAWINGS FOR OFFICIAL LANDMARKS, SITE INFORMATION AND SURVEYING. SHOWN HERE AS REFERENCE ONLY.

LEGEND

- POND
- BUSH BUFFER
- DRAINAGE FEATURE
- PROJECT LOCATION
- SITE BOUNDARY

ELECTRICAL ENGINEER:
PRELIMINARY DRAWING
FOR REVIEW ONLY
NOT FOR CONSTRUCTION
DATE: X-XX-XXXX

REV. NO.	ISSUED	09/29/11	R.D.
	DESCRIPTION	DATE	BY

 **BLUE OAK ENERGY**
1560 Drew Avenue, Davis, CA 95618
www.blueoakenergy.com - Phone: 530.747.2026

**Axio Power Canada Inc/
SunEdison Canada**
945 PRINCESS STREET, SUITE 252
KINGSTON, ON K7L 3N6

PROJECT SITE:
**WELLAND
RIDGE ROAD
SOLAR PROJECT**
PART OF LOTS 14 AND 15, CONCESSION 7
CITY OF WELLAND, ON

DRAWING:
EXISTING SITE PLAN

DRAWING NO.
ES-101

MODULE	MEMC 310W (TYPICAL)	
MODULE STC POWER	280 ~ 310WP	
MODULE TILT	SINGLE-AXIS TRACKER	
ARRAY AZIMUTH	180°	
	GENERATOR, TYPICAL OF 10	SITE TOTAL
GENERATOR MANUFACTURER	SMA	SMA
GENERATOR MODEL	SUNNY CENTRAL 500HE	SUNNY CENTRAL 500HE
NUMBER OF MODULES PER GENERATOR	3,652	36,520
DC RATING	1.13 MW	11.3 MW
AC NAMEPLATE RATING	1.0 MW	10 MW
NUMBER OF SOURCE CIRCUITS	332	3320
SOURCE CIRCUIT COMBINERS	22	220

1. THIS DRAWING IS FOR PRELIMINARY DESIGN PURPOSES ONLY. THE DESIGN SHOWN HERE IS NOT FOR CONSTRUCTION.





Suite 500, 4342 Queen Street
Niagara Falls, Ontario, Canada L2E 7J7
Tel 905 374 5200 ♦ Fax 905 374 1157